

(mm454-5C)

~~1535~~

Schedule XLV-Form No. 134

MND ROAD TO MURDAULI

ROSERA

DIVISION

SINGHER

SUB-DIVISION

MEASUREMENT BOOK

M.B.No- 1167

3rd year maintenance

M.M. 135 (SC)

41

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
Name of work—	MNP road to Mardouli				
Agency—	Ziva construction and developers Pvt. Ltd.				
Agreement No—	53/SBD/2020-21				
Date of work order—	01.02.2021				
Date of completion as per Agreement—	31.01.22				
Date of completion Actual—	29.1.22				
Date of entry—					
(1) Restoration of raincut with Sol.					
2x 4x	30.0x	1.0x	0.30m		72 m^3
2x	30.0x	1.125x	0.15m		10.125 m^3
1x	20.0x	1.0x	0.15m		3 m^3
					85.125 m^3
(2) making up of Berms and shoulders					
2x 11x	30.0x	1.0m			660 m^3
(3) Repair of pot holes filled with tar from worm					
1x 2.70x	2.15x	1.25			79.82 m^3
1x 2.15x	2.15x	1.25			5.77 m^3
					85.59 m^3
(4) Patch repair over pot holes with Seal Surfacing					
1x 2.65x	2.15m				85.46 m^3
(5) maintenance of C/Wok					
					1 Nos.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) Road Marking on concrete surface.					
Qty vide TMB Page- 42					
114 m ² @ 735.54/m ²					Rs. 83851.56
					Rs. 378100.08
L.C. @ 1%.					Rs. 3781.00
Inst. @ 12%.					Rs. 45372.00
					Rs. 427253.08
Less 1.25% as per agreement					Rs. 5340.66
					(-)
					Rs. 421912.42
CA P 25/10/25					Saw P. 4, 21,912.00
					10.03.2025 J.E. Singhania

Continuation