

1st Running On A/c Bill

Name of work - **1**
 Situation of work -
 Agency be which work is executed -
 Date of measurement -
 No. and date of agreement -

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area	
	No.	L	B.	D.		
Name of work -		X-Road L032-Dharanipatti				
Agency -		Maa Shanti Infra Developers Pvt. Ltd.				
Agreement No. -		02-CMBD/2024-25				
Date of start -		28-04-2025				
Date of Completion -		27-04-2026				
(As per Agreement)						

Details of Measurement

Record Entry

Date of Measurement - 02/06/25

① Clearing & Grubbing Road land

(By Manual means) including uprooting wild vegetation, grass, bushes, shrubs saplings. -- do all complete jobs as per E/S.

$$2 \text{ sides} \times 20 \text{ m} \times \left(\frac{1.450 + 1.600}{2} \right) = 91.5 \text{ m}^2$$

$$2 \text{ sides} \times 20 \text{ m} \times \left(\frac{1.600 + 1.800}{2} \right) = 68 \text{ m}^2$$

$$2 \text{ sides} \times 30 \text{ m} \times (1.800) = 108 \text{ m}^2$$

$$2 \text{ sides} \times 25 \text{ m} \times \left(\frac{1.800 + 2.000}{2} \right) = 190 \text{ m}^2$$

$$2 \text{ sides} \times 30 \text{ m} \times \left(\frac{2.000 + 1.800}{2} \right) = 114 \text{ m}^2$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

sub base Over a prepared sub grade with coarse and fine aggregate --- do all complete job as per ordⁿ of E/T.

Q.V.T.M.B, Page no. 06

Qty. = 6.250 m³

Limit as per agreement = 6 m³

@ 4927.48 / m³ = 29,565/-

⑥ Construction of un-reinforced, 6 dowel jointed, plain, cement concrete pavement over a

prepared sub base --- do all complete job as per ordⁿ of E/T.

Q.V.T.M.B, Page no. 09.

Qty. = 227.49 m³

Limit as per Agreement = 227.25 m³

@ 6781.57 / m³ = ₹ 15,41,111/-

₹ 16,65,507/-

Add L-fee @ 1% = ₹ 16,655/-

Seigniorage fee = ₹ 27908/-

₹ 17,10,070/-

G.S.T @ 12% = ₹ 3,07,813/-

₹ 20,17,883/-

Less As per Agreement 16.11% Below = (-) ₹ 3,25,081/-

₹ 16,92,802/-

Prepared
8/10/25
J.E.
S.N. Pal
8/10/25
J.E.
checked
8/10/25
A.E.