

Lat On A/c Bill

1.

Name of work -
Situation

Situation of work -
Agency -

Agency by which work is executed -

Date of measurement -
No. and

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Name of work	LO 77 to Vahatra.				
Agency	M/s Bhagnwati KDD (JV)				
Authority	EE RWD, Patanj				
Agreement No					
Package	RRSM / 2025-26 / Patanj-3				
Date of Start	28/04/2025				
Date of Completion	27/04/2026				
Actual Dt of Completion					

Record Measurement -

① clearing and grubbing

Road Land	5	25	5
-----------	---	----	---

$$2 \times 80 \times 30 \times 1.00 \text{ m} = 4800$$

4800	/	10000	=	0.4849
------	---	-------	---	--------

Total = 0.4849.

② providing and

fixing 'logó' - -

$$Q_4 = 1 \text{ No}$$

Total = 1 Ni.

① 06/10/25
TC

Continuation

Int On A/c bill
Abstract of Cost

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(1/1) Clearing and grubbing Qty - 0.48 ha, Vide THB, P-1					
					@ Rs 73267.88/m ² = Rs 35169 = 0
(2/1) Providing and fixing 'Logo' --- --					
Qty - 1 No., Vide THB, P-1					
					@ Rs 10757.14/No = Rs 10757 = 0
(3/8) Construction of Dry Lean Concrete --- --					
Qty - 18.81 m ³ , Vide THB, P-2					
					@ Rs 4974.55/m ³ = Rs 93571 = 0
(4/9) Construction of UH-					
reinforced, doweled --- --					
All Complete Job.					
Qty - 202.50 m ³ , Vide THB, P-2					
					@ Rs 6828.64/m ³ = Rs 1382860 = 0
					Rx 1522477 = 0
Add Labour Cost @ 1% / Rx					15225 = 0
Add Scaffolding fee (+) Rx					24017 = 0
					Rx 1561719 = 0
Add GST @ 18 % (+) Rx					281109 = 0
					Rx 1842828 = 0
Below 0.02 % Apper Agriamt (-) Rx					369 = 0
Net payable amount - Rx					1842459 = 0
					Vivek Rai
					28/10/2015
JC					AE

Continuation