

Schedule XLV-Form No. 134

h033- Belo via Tokra more to Piprahi.

PPSMP

Modfufura

DIVISION

MBN0-2030

Mudligery

SUB-DIVISION

MEASUREMENT BOOK

Ghu krishna Builders Pvt Ltd.

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Abstracts of cost					
Item no ①	clearing and grubbing rough land --- E/L				
	quantity note TMB				
	P- ① -	0.24 Hec @			
	Rs	732	48.75	/ Hec	
				Rs	17520.00
Item no ②	Excavation for road way --- E/L				
	quantity note TMB P-				
	① -	18.36	M ³	@ Rs	
	181.19	/ M ³	Rs	3320.00	
Item no ③	Construction of drain				
	sub-base grade 15 cm				
	quantity note TMB				
	P- ② -	44.19	M ³	@	
	Rs	2667.71	/ M ³		
				Rs	117759.00
Item no ④	providing, laying, spreading and compacting 5 cm WBM 15 --- E/L				
	quantity note TMB P-				
	② -	5.63	M ³	@ Rs	
	3377.57	/ M ³	Rs	18999.00	
Item no ⑤	providing, laying, spreading and compacting 5 cm WBM 15 --- E/L				

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
B. 1 st			Rs	25,217.23.00	
Add 1 1/2 lab card (+)			Rs	25,217.00	
Add 10% seg (+)			Rs	389.59.00	
			Rs	2585899.00	
Add 18% G.S. (+)			Rs	465462.00	
			Rs	3051361.00	
less a 25% (-)			Rs	7628.00	
			Rs	3043733.00	
less previous bill (+)			Rs	211364.00	
			Rs	2831769.00	
amount 10/08/25			for 16/9/25		