

LD37-Bannal to West tola (RRSMP)

Schedule XLY-Form No. 134

Rural Works Department WD Purnea DIVISION

RWD Sub Div Bokhara SUB-DIVISION

Abhaya Kumar Singh.

Measurement Book

RRSMP

4051
12/10/25

Abstract cost of 1st on A/c Bill

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① clearing & grubbing of Road land					
T.M.B.P. - ① & item No - ①					
Qty = 0.16 Ha.					
@ Rs. 73248.75/Ha — Rs.					11720.00
② constn of granular sub-base by providing well graded material (un-burnt)					
T.M.B.P. - ② & item No - ②					
Qty = 34.42 m ³					
@ Rs. 3900.92/m ³ — Rs.					134270.00
③ providing, laying, spreading and compacting stone agg.					
(W.B.M. wt - 5)					
T.M.B.P. - ④ & item No - ③					
Qty = 44.23 m ³					
@ Rs. 5614.98/m ³ — Rs.					248350.00
④ constn of un-reinforced plain cement concrete pavement (m35 ungrade)					
T.M.B.P. - ⑥ & item No - ④ & ⑤					
Qty = 232.96 m ³					
@ Rs. 7906.18/m ³ — Rs.					1841824.00
					Rs. 2236164.00
Add 18% GST (+) Rs.					402509.00
Add 1% L.C.E.S.S (+) Rs.					22362.00
Add S.F. (+) Rs.					138612.00
Less 0.01% as per agg. Rs.					2799647.00
Continued					280.00
Net payable amt Rs.					2799367.00

24.10.25 24/10/25