

Agency - Shakti Const

L112-TO4 BARUN NABINAGAR ROAD TO GAMAHRIA
Schedule XIV-Form No 134, LEMBOKHAR TRACKING

फॉटो नं. १३४

BIHAR P.W.D.

RRSMP/24-25 AUSA/14

E.E. R.W.D. WORK A. BAD DIVISION

A.E. Nabinaagar SUB-DIVISION

MEASUREMENT BOOK.

4818

Particulars	Details of actual measurement			Quantity of area
	No.	L	B	D

Abstract of cost

(1) Clearing & grubbing				
0.35 Hect. wide TMB P-4				
@ Rs. 73248.95 / Hect. P-1				
24825.00				
(2) Construction of shoulder				
1053 m ² , wide TMB P-4				
@ Rs. 244.02 / m ² P-1				
256954.00				
(3) Dismantling on existing				
Structure, Cement concrete				
2.43 m ² , wide TMB P-4				
@ Rs. 650.25 / m ² P-1				
1580.00				
(4) Dismantling on existing				
Cement mortar				
32.02 m ² , wide TMB P-4				
@ Rs. 202.48 / m ² P-1				
27848.00				
(5) Removing all types				
above 600 mm to 900 mm				
22.50 m ² , wide TMB P-4				
@ Rs. 339.20 / m ² P-1				
7632.00				
(6) F/w in Excavation				
for structure				
wide TMB P-4				
31.32 m ² , @ Rs. 386.53 / m ² P-1				
12106.00				
(7) Providing P.C.C. m/s				
5.692 m ² , wide TMB P-4				
@ Rs. 6591.22 / m ² P-1				
37517.00				
371472.00				

Continuation

B/f-371472

Sch. XLV-Form No. 134 13

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(8) Plain Cement concrete					
1490					
30.33m ³ wide TMB				P-4	
@ R.	6959.18	m ³		R.	211072 = ∞
(9) Provision & layering					
R.C.C pipe					
15.0m, wide TMB				P-5	
@ R.	3004.64	m		R.	45070 = ∞
(10) Const of L.S.B.					
do					
112.705 m ³ wide TMB				P-8	
@ R.	2852.05	m ³		R.	321440 = ∞
(11) WBM Gr. III					
do					

99.419 m ³ wide TMB				P-11	
@ R.	4766.26	m ³		R.	473857 = ∞
					1422911 = ∞
Add 14. L.C					142295 ∞
S. Fee					32,000 = ∞
				R.	1469140 = ∞
Add 18% L.S.T					264445 = ∞
				R.	1733585 = ∞
Less 1.23% Below					21323 = ∞
				R.	1712262 ∞
Less provision payment					745515 = ∞
					966747 = ∞
1					
28/10/2018					
5.6					

Continuation

