

महसुल

1026-102-10-महसुल (18026

Schedule XLV Form No. 134.

सामगाँव

DIVISION

लदानी


SUB-DIVISION

1497

Measurement Book

अग्रजित मिस अशोक कुमार

प्रमाणित किया जाता है कि इस
मापीयुक्त में मशीन द्वारा मुद्रित 1 से 100 तक
अंकित है, जो अवर प्रमंडल पदाधिकारी,
.....के नाम से
निर्गत किया जाता है।


Executive Engineer
Rural Works Department
Works Division, Jaynagar

22/05/25

Sch. XLV - Form No. 134

Jaynagar DIVISION
Ladaria SUB-DIVISION

Measurement Book

No. 1497

Name of Officer _____

Date of first entry _____

Date of last entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
name of work:- construction of road from 1026-702					
manharwa (VR 026) under					
munkhuy (RRSmp)					
Agency:- Mr Ashok Kumar					
Agreement no:- 090001/2025-26					
Date of start:- 9-5-2025					
Date of completion:- 8-5-2026					
(revised measurement)					
Item no- (1) i- providing and					
applying primes coat (25:1)-EID					
	10	1.9	1.80	34.20m ²	
	16	1.60	1.70	43.52	
	20	1.50	1.90	57.00	
	15	1.95	1.85	54.11	
	12	1.45	1.55	26.97	
	18	2.00	2.10	75.60	
	17	1.70	1.80	52.02	
	25	1.60	1.90	76.00	
	18	2.00	1.80	64.80	
	17	1.75	1.85	55.03	
	18	1.40	1.60	40.32	
	15	1.95	1.85	54.11	
	20	1.50	1.90	57.00	
	16	1.90	1.60	48.64	
	15	2.50	2.20	82.50	
	16	1.50	1.40	33.60	

ABSTRACT of cost

21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
item no (1) i - clearing and grubbing of vegetation - of 12					
Qty. vide TMBP-13					
Qty = 0.95 H					
@ RS 73248.75 / H = RS					69586 = 0
item no (2) i - P/F masonry					
lego, pool - - of 12					
Qty. vide TMBP-13					
Qty = 2 nos					
@ RS 11115.20 / each = RS					22230 = 00
item no (3) i - providing and laying C.S. B-W-II - - of 12					
Qty. vide TMBP-13					
Qty = 184.75 m ³					
@ RS 4148.18 / m ³ = RS					766376 = 00
item no (4) i - providing and laying W.B.M. - W-III - of 12					
Qty. vide TMBP-13					
Qty = 152.51 m ³					
@ RS 5951.29 / m ³ = RS					907631 = 0
item no (5) i - cement concrete pavement (part) - - of 12					
Qty. vide TMBP-13					
Qty = 745.27 m ³					
@ RS 8237.51 / m ³ = RS					6139169 = 0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item no (6) i. providing and					
applying prime coat (RS) 11-E12					
Qty. nide T m Bp - 17					
Qty = 2035.05 m ²					
@ RS 55.46 / m ² = RS 112864 =					
Item no (7) i. providing					
and applying tack coat (RS) 11-E12					
Qty. nide T m Bp - 18 = 9487.5 m ²					
u u u p - 19 = 9487.5 m ²					
total = 19575 m ²					
@ RS 19.07 / m ² = RS 373295 =					

Item no (8) i. providing and					
laying B.m work - of E12					
Qty. nide T m Bp - 18					
Qty = 489.35 m ³					
@ RS 12025.6 / m ³ = RS 5884732 =					
Item no (9) i. providing					
and laying S.D.B.C. 25 mm					
thick - - - of E12					
Qty. nide T m Bp - 20					
Qty = 244.65 m ³					
@ RS 14644.08 / m ³ = RS 3582674 =					
total = 1,178,58,557 =					

Continuation

C.D.

Continuation