

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on H/c Bell.					
	x		x		
W/Work:- M.R. Road to Anushchit					
Juli Tola Bagawara.					
Simari Path					
VG No- 18/M.N.G.SY/N.D.B/Aushesh					
S.D.D/2024-25					
Date of start:- 25/09/24					
Date of completion:- 24.9.25					
per Agreement:- 24/09/25					
Actual Date of completion:- in progress					
Date of measurement 10-09-2025					
Date of Entry:- 12-09-2025					
Revised Entry					
(1) clearing & Grubbing					
of Road Land.					
$2 \times 2 \times 30.0 \times 3.0 = 360$					
$= 0.036 \text{ Ha.}$					
(2) Excavation for Roadway					
in soil do all complete.					
(2) Constn of G.S.B do					
all complete.					
$2 \times 30.0 \times 4.050 \times 0.100 = 24.30 \text{ m}^3$					
(3) P/L/S & compacting of					
W.B.M Grade III do all					
complete.					
$2 \times 30.0 \times 3.750 \times 0.075 = 16.875 \text{ m}^3$					

2/2
12/09/25
JE

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6) $\frac{1}{12}$ Compt of un-Reinforced expansion joint					
do not complete					
Item (5) P-8 of TMB = 115.06 m ³					
Q ₹ 8841.35/m ³ = ₹ 1017286 = ∞					
(7) $\frac{1}{6}$ Compt of Sub-Grade					
Earthen shoulder with					
app. materials do not					
complete.					
Item (6) P-8 of TMB = 168.56 m ³					
Q ₹ 263.24/m ³ = ₹ 44374 = ∞					
(8) $\frac{1}{5}$ Compt of Embankment					
with material obtained					
from borrow pit do					
all complete.					
Item (6) P-9 of TMB = 162.47 m ³					
Q ₹ 174.66/m ³ = ₹ 28377 = ∞					
Item (6) P-9 of TMB = 108.32 m ³					
Q ₹ 259.71/m ³ = ₹ 28132 = ∞					
total = ₹ 2229529 = ∞					
add 1% L.C					
= ₹ 22297 = ∞					
add 18% G.S.T					
= ₹ 401346 = ∞					
add S.F					
= ₹ 33768 = ∞					
total = ₹ 2686904 = ∞					
Less 0.07% Below					
= ₹ 1881 = ∞					
total = ₹ 2685023 = ∞					
Less previous payment					
= ₹ 758628 = ∞					
total = ₹ 1926395 = ∞					
Continuation					
19266042					

Sho
23/09/25
JE

10m
23/09/25
AB

C2P
09/11/25
ET