

Andharbati to madhopur.

Schedule XLV From No. 134.
BIHAR P. W.D.

RRSMP (GEN)

Executive Engineer
Rural Works Department
Works Division Marhaura

DIVISION

Tabaiya

SUB-DIVISION

M.B NO - 1073

MEASUREMENT BOOK

SHR (Joint Venture)

2nd on A/C Bill
14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Name of work - Andharwan to Madhapur.					
Agency - SGR joint venture.					
Agreement No - 04/ummsvy/RSMP/then/CMB/2025-26					
Date of start - 10/5/25					
Date of completion - 9/5/26					
Rate - 0.11% below					
Date of measurement - 6/10/25					
Re-measurement					
① Construction of Unreinforced					

Cement concrete M-20 20					
Re-measurement					
Profile construction					
Qty vide TB. P-5					= 38.68 m³
6 x 8.45 x 0.95 x 0.10					= 4.82 m³
7 x 3.86 x 0.95 x 0.10					= 2.65 m³
10 x 2.95 x 1.10 x 0.10					= 3.25 m³
5 x 7.80 x 0.90 x 0.10					= 3.51 m³
8 x 6.95 x 1.25 x 0.10					= 6.95 m³
4 x 5.25 x 0.85 x 0.10					= 1.79 m³
2 x 4.95 x 1.0 x 0.10					= 0.99 m³
4 x 1.10 x 0.50 x 0.10					= 0.22 m³
Surface 1st Pavt					
19 x 30.0 x 3.75 x 0.125					= 267.19
1 x 20.0 x 3.75 x 0.125					= 9.38

Continuation

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
1) <u>cleaning & scrubbing road</u>					
<u>do do do</u>					
vide TMB, P-10 = 0.83 HA					
@ 73248.75/HA = 60796.00					
2) <u>Construction of h.c Blr. II</u>					
<u>do do do</u>					
vide TMB, P-10 = 94.22 mb					
@ 2686.17/mb = 253091.00					
3) <u>Pro. & laying WBM 400</u>					
<u>do do do</u>					

vide TMB, P-10 = 155.15 m ²					
@ 5436.91/m ² = 843537.00					
④ providing & applying prime coat					
— do — do —					
TMB, P-17 = 3293.45 m ²					
@ 55.02/m ² = 181206.20					
⑤ providing & applying tack coat					
— do — do —					
vide TMB, P-18 = 9451.51 m ²					
@ 18.92/m ² = 178823.70					
⑥ providing & laying c.s. B.C.					
— do — do —					
vide TMB, P-18 = 236.29 m ²					

Continuation 15174537

Particulars	Details of actual measurement				Contn of are
	No.	L.	B.	D.	

@ 13313.99/m³ 3145963=0

⑦ construction of P.L. M-35
— do — do —

vide TMB, P-15 = 1005.00 m³

@ 7251.27/m³ 7287526=0

⑧ Providing & fixing Lugo
Board — do —

vide TMB, P-18 = 2.10 m³

@ 1015424/5 20318=0

⑨ Earthwork in excavating
in foundation — do —

vide TMB, P-10 = 37.54 m³

@ 386.53/m³ 14510=00

⑩ Pro. P.C. M-15 in foundation
— do — do —

vide TMB, P-10 = 2.08 m³

@ 6556.38/m³ 13637=00

⑪ Supplying & placing Hysd
bar — do — do —

vide TMB, P-11 = 1.43 MT

@ 66260.25/MT 94752=0

⑫ Pro. R.C. M-20 in foundation
— do — do —

vide TMB, P-11 = 2.25 m³

Continuation 120941597

Continuation

Sch. XLV-Form No. 134

A blank grid of 6 columns and 6 rows, with a shaded area on the left side.