

House of Rumbay Ram to Pingsy
Road.

Schedule XLV From No. 134.
BIHAR P. W.D.

RRSMP(LEN)

DIVISION

Taxaiya

SUB-DIVISION

M.B No - 1120

MEASUREMENT BOOK

SHR Joint Venture

Name of work :

Situation of Work-

Agency by which work is executed

Date of measurement.

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - House of Ramray Ram to PMWSY					
Road:-					
Agency - SCR Joint Venture					
Agg No:-					
Date of work commencement:- 10/05/2025					
Date of completion:- 09/05/2026					
Date of Measurement:-					
TS on A1 C B 11					

(1) Providing logo board					
02			=	02 Nos.	
(2) Clearing and Grubbing road land:-					
8x30	0.625	=	308 M ²		
2 10	0.625	=	12.50 M ²		
11x2 30	1.125	=	742.50 M ²		
2 10	1.125	=	22.50 M ²		
		=	1077.50 M ²		
		=	0.108 Ha.		
(3) Providing cement concrete					
Pavement (PCC) M-35					
For Probable correct M-					
6 5.95	0.95	0.125x10	=	3.81 M ³	
10 0.75	0.60	0.125	=	0.56 M ³	

Continuation

Sch. XLV-Form No. 134

Sch. XLV-Form No. 10					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost:-</u>					
① Providing clearing & grubbing of road land					
TMB-1					
$0.108 \text{ Ha} @ 73248.75/\text{Ha} = 7911.00$					
② Providing cement concrete Pavement (PCC) M-35					
TMB-2, 2					
596 M ³					
119.43 M ³					
$125.39 \text{ M}^3 @ 7251.27/\text{M}^3 = 909237.20$					
③ Providing Logo Board.					
TMB-1					

02 Nos @ 10159.24/each =					20318.48
				Rs	937466.00
Add 18% G.S.T (+)				Rs	168744.00
Add 1% L.C.E.S.S (+)				Rs	9375.00
Add S.Fee (+)				Rs	13608.00
				Rs	1129193.00
Below 0.11% (100)				Rs	1242.00
				Rs	11,27,951.00/-
<i>(Signature)</i> 04/10/25 AE <i>(Signature)</i> 04/10/25 JE					