

LO24 NARYANPUR TO 1 TO RAMPUR KESHAW
(VR-13).

RRSMP (GEN)

Schedule XLV From No. 134.
BIHAR P. W.D.

MARHAURA

DIVISION

TARAIYA

SUB-DIVISION

M.B. 1087

MEASUREMENT BOOK

SGR Joint Venture.

2nd on AIC Bill

5

Sch. XLV-Form No. 134

[illegible]

Record measurement

(1) €/w	in excavation.		
1x	9.00	3×50	$\times 0.65 = 20.48 \text{ m}^3$
2x	3.50	$\times 1.30$	$\times 1.80 = 16.38 \text{ m}^3$
4x	2.40	$\times 3.42$	$\times 1.80 = 59.10 \text{ m}^3$
			$= 95.96 \text{ m}^3$

(d) P.C.C	Misinfondation.	
1x	800x2.50x0.100	= 2.00 m ³
4x	2.40x2.42x0.200	= 4.65 m ³
		<u>= 6.65 m³</u>

(3) P.C.C M20 in foundation.	
Return wall Step wise	
4x 2.00 x 2.01	7 x 0.200 = 3.23m ³
4x 2.00 x 1.91	7 x 0.200 = 3.07m ³
4x 2.00 x 1.81	7 x 0.200 = 2.91m ³

Continuation

	<u>Abstract of cost</u>	
(1)	cleaning & rubbing of Road --- vide TMAP (01) 0.095 Ha. @ Rs 73248.75/Ha @ Rs 6959 = w	
(2)	const. of cement con- crete - do - M30 - do - vide TMAP - 01202 = 373.46 m ³ @ Rs 7251.27/m ³ = Rs 2708059 = s	
(3)	elwin excavation vide TMAP - (5) 95.96 m ³ @ Rs 386.53/m ³ = Rs 37091 = w	
(4)	P.C.C. M15 in (d) --- vide TMAP (5) 6.65 m ³	

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					@ Rs 6556.38/m ³ = 43599=00
(5) p.c.e.m. in found--					
					Qty vide T.M.B.P. (6) 23.61 m ³
					@ Rs 7482.73/m ³ = 176667=00
(6) S.F.P. HYSD Bar					
					Qty v.T.M.B.P. (6) 1.65 MT
					@ Rs 66260.25/MT = 109508=00
(7) S.F.P. HYSD Bar in					
					Substructure - -
					Qty v.T.M.B.P. (6)
					1.294 MT
					@ Rs 66465.25/MT = 86006=00
(8) p.c.e.m. Substructure					
					Qty v.T.M.B.P. (7)

					11.13 m ³
					@ Rs 7482.73/m ³ = 83251=00
(9) Weep holes					
					Qty vide T.M.B.P. (7)
					36 Nos.
					@ Rs 260.46/No = 9377=00
(10) R.e.e. M25 in Sub					
					Structure
					Qty v.T.M.B.P. (7)
					13.32 m ³
					@ Rs 8030.68/m ³ = 106969=00
(11) S.F.P. HYSD Bar in					
					Substructure -
					Qty v.T.M.B.P. (7)
					0.554 MT
					@ Rs 67941.37/MT = 37639=00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) R.C.C M30 Deck slab					
Qty v.T.M.B.P. (7)					
5.63 m ³					
@ Rs 8691.93/m ³					48936 = ₹
(13) R.C.C-M20 in parapet					
Qty v.T.M.B.P. (8)					
3.12 m ³					
@ Rs 7482.73/m ³					23346 = ₹
(14) filter media					
Qty v.T.M.B.P. (8)					
22.42 m ³					
@ Rs 4241.55/m ³					95092 = ₹
(15) Back filling					
Qty v.T.M.B.P. (8)					

		32.01 m ³			
		@ Rs 2449.48/m ³			78408 = ₹
(16) Bituminous wearing coat					
Qty v.T.M.B.P. (8)					
1.41 m ³					
@ Rs 12878.56/m ³					18158 = ₹
(17) Approach slab M15 below					
Qty v.T.M.B.P. (8)					
4.50 m ³					
@ Rs 7105.56/m ³					31975 = ₹
(18) Approach slab M30 upper					
Qty v.T.M.B.P. (8)					
9.0 m ³					
@ Rs 12089.00/m ³					108801 = ₹

Continuation

3809841 =

[illegible]