

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
— : 1st on A/C Bill: —					
Name of Scheme: - Construction of					
road from L.O. 40 to chokchase.					
Agency: - S.K.T.P.L.					
Agreement - 02/CMED - 2025-2026					
Date of Commencement - 09/05/2025					
Date of Completion - 08/05/2026					
Rate - 0.09% Below.					

RECORD ENTRY

1/1) Clearing and grubbing

road land as per technical

specification clause 201:-

$$20 \times 30 \times 2 \times 1.00 = 1200.00 \text{ m}^2$$

$$20 \times 30 \times 2 \times 1.00 = 1200.00 \text{ m}^2$$

$$20 \times 30 \times 2 \times 1.00 = 600.00 \text{ m}^2$$

$$5 \times 20 \times 2 \times 1.00 = 200.00 \text{ m}^2$$

$$\text{Total} = 4400.00 \text{ m}^2$$

$$\text{Say } 0.44 \text{ Ha.}$$

2/3) Construction of C.S.B.

(Granular sub-base) grading II

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
5/5) cost of providing and applying Prime coat (SS-1)					
Vide page No (08)					
1027.16 m ²					
@ 54.74/m ²					
				Rs	56227=50
6/6) cost of providing and applying Tack coat (AS-1)					
Vide page No - (08)					
6853.00 m ²					
@ 18.82/m ²					
				Rs	1,28,973=00
7/7) cost of providing and laying S.D.B.C. Vide page No					
171.325 m ³					
@ 11549.22/m ³					
				Rs	1978612=00
					1
				Total =	28,79,906=00
Add labour less @ 1%.					28799=00
Add S.F @ 10% :					35846=00
Total -					2944651=00
Add C.R.T @ 18% - Rs					5,30037=00
Total					34,74,688=00
Less 0.05% Below (-) Rs					3127=00
Net Total -					34,71,561=00

Continuation

Ushastar
02/11/25
J-E

(Signature)
02/11/25
RKS