

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Construction of Road				
from	Khetpura nuaura Road				
To	mathani-				
Name of agency -	Bhim Singh.				
Date of work starts -	19.08.2025				
Date of Completion:-	18.08.2026				
agreement No -	25CM BD 2025/26				

1st A/c and Running bill

1. clearing and grubbing
 Road Land (by manual means)
 including uprooting wild
 vegetation, grass etc -
 do - do all complete job.

$2 \times 2570 \times 1.5 = 7710.00$

sq - 0.77 Hec

2. Construction of granular
 Sub-base by providing well
 graded materials spread
 in uniform layer etc.

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	

ABSTRACT OF COST

1) clearing and grubbing
Road land (by manual
means) including uprooting
wild vegetation quantity
vide TMB page No - (1)

0.77 Hec

Rs- 73254.40/Hec $\rightarrow 56479 = \infty$

2) Construction of granular
sub-base by providing well
graded material spreading
in uniform layer etc

quantity vide TMB page No - (4)

Quant - 247.58 m³

Rs- 2723.88/m³ $\rightarrow 674358 = \infty$

3) WBM Cracking - 3 mechanical
providing laying spreading
and compacting stone
aggregate of specified size
etc quantity vide TMB

page No - (6)

quantity - 157.20 m³

Rs- 4439.70/m³ $\rightarrow 697926 = \infty$

14,28,763 = ∞

Continuation

P.T.O

8
Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
			BF - 14,28,		763 = 0
47. Signorance fee (C/SB)					
Quantity vide TMB page					
No - (6)					
Quantity - 247.58 m ³					
Rs 81.367 / m ³ -					20145 = 0
(1) Signorance fee WBM					
Grade - III Quantity					
vide TMB page No - (6)					
Quantity - 157.20 m ³					

Rs - 149.203 / m³ - 23455 = 0

Add Labour Cess 1% = Rs - 14287 = 0

Add GST 18% — Rs - 257177 = 0

17,43,826 = 00

Less 30% below - 523148 = 00

12,20,678 = 00

03/11/2025
JE

Continuation