

MMGasy Se
Schedule XLV-Form No.-134

File-5-214-45-101101-01m

RECEIVED
R.V.D. WADA. 11/11/2019

DIVISION

Bahue ni

SUB-DIVISION

Cont.-> Bhawesh Kumar Jha.

MEASUREMENT BOOK

3397

3397
18-19

1
 Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of road with maintenance work from Katwaria to Hachha Ganesha Singh ke (near PMWSY road (Length - 1.270 KM) Under Baheri block					
Name of Agency:- Sri Bhawesh Kumar Jha, At Baheri, Dist - DBL					
Estimated Cost:- 71,60,207 = 10					
Agreement value:- 64,44,233 = 10					
Rate:- 10.00% below from B.O.G					
Date of start:- 09.03.2019					
Date of completion:- 08.03.2020					
① P/L & fixing of Bench mark pillar - Qty - 01.00 nos					
② P/L & fixing of reference mark pillar - Qty - 5.00 nos					
③ clearing & grubbing road land (By manual means) -					
42 X 30 X 3.5 = 4410.00 m ²					
01 X 10 X 3.5 = 35.00 m ²					
Total Qty = 4445.00 m ²					
= 0.445 Hect					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>DATA & Final Bill</u>					
N/W - construction of road with main- tenance work from Katusynic to the road at the Vaneeth Sri Lanka gas pmha road. Agency - Sri Bhavesh Kumar. Ag. value - Rs. 6444233.00 Ag. No. - 85/SB/2018-19 Date of start - 09.03.2019 Date of completion - 08.03.20 Estimated cost - Rs 7160207.00 Rate - 10% below from approved BOB rate.					
①/4 Excavation for road work - do - do - For CC portion, $2 \times 4 \times 30 \times 0.375 \times 0.10 = 9.0 \text{ m}^3$					
②/8 Construction of granular sub base - do - do - For CC portion, In widening, $2 \times 4 \times 30 \times 0.375 \times 0.10 = 9.00 \text{ m}^3$ For provide, $2 \times 1.5 \times 0.8 \times 0.10 = 0.240$ $3 \times 4.2 \times 1.3 \times 0.10 = 1.638$ $2 \times 3.5 \times 1.1 \times 0.10 = 0.77$ <u>11.648 m³</u>					

38

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1) P.N & Wiring Bm & reference - do - do - Reference & working Bm 01 Nos vide TMR page (24) @ RS. 4570.30/each - RS. 4570.00					
1/2) Reference pillars 05 Nos vide TMR page (24) @ RS. 1912.46/each - RS. 9562.00					
1/3) Clearing & grubbing road - do - do - 2.445 Hect vide TMR page (24) @ RS. 50148.62/Hect - RS. 22316.00					
1/4) Excavation for roadwork - do - do - 89.93 m ³ vide TMR page (24) 9.00 m ³ vide TMR page (3) 98.93 m ³ Limit (98.55) m ³ @ RS. 7770/m ³ - RS. 7657.00					
5/8) concn of granular sub base for - do - do - 629.288 m ³ vide TMR p (24) 11.648 m ³ vide TMR page (3) 640.936 m ³ @ RS. 2508.25/m ³ - RS. 1607628.00					
					C/O RS. 1651333.00

Continuation

Continuation