

Name of Work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

of the measurement relating to each work					
Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
	1st on A/C R/A Bill				
N/W-	Gpali chok, Aamgachh				
	to tiwar tola via Hajur-				
	-mager Samheli tola				
	path.				
N/A-	Satyendra Kumar Constr-				
	-ution Pvt Ltd.				
Agreement NO:-					
	02/CMRD/2025-26				
Date of work start-					
	03-5-2025				

Date of work complete -

02-05-2026

1st Record Entry

Date of Entry:- 14-10-2025

Item No-1:-

clearing and g-

-rubbing Road land

CH-0.00 to CH-2500m

2x2x30 X 1.125 = 135 M²

3x2x30 X 1.125 = 202.50 M²

4x2x30 X 1.125 = 270.00 M²

2x2x30 X 1.125 = 135.00 M²

4x2x30 X 1.125 = 270.00 M²

(Continuation) = 1012.50 M²



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area	
	No.	L	B	D		
	2nd Record Entry.					
	Date of Entry!				12-11-2018	
ABSTRACT OF COST						
Item No-1	X		X			
	Clearing and grub-					
	- biog Road Land					
	- - - ell comp-					
	Vide item No-1 and					
	TMB and P- 1					
	H ₂ =0.56					
	0.56 @ Rs 73248.75				= 41019.20	
Item-2		provide earthen				
		shoulder. -				
		- - - ell comp-				
	Vide item No-2, TMB					
	and P- 3					
	= 715.90 m ³					
	715.90 m ³ @ Rs 243.88				= 174594.20	
Item No-3	Construction of					
	cement concrete					
	pavement (P&C)					
	in C.C pavement					
	- - - ell comp-					
	Vide item No- 3					
	TMB and P- 3					
	= 1411.54 m ³					
	1411.54 m ³ @ Rs 5167.35				= 7293921.20	
					= 75,09,534.40	

(Continuation)

