

Ongoing work

(277)

Format - "A" (For Roads / Approach Roads)

- 1 Name of Scheme - RRSMP (Gren)
- 2 Name of Road - LO47 - Pimra RED Road to Satlingra (VR34)
Chainage/Location
- 3 Name of Circle - Motihari atch:- 0.135KM/0.575 KM
- 4 Name of Division - Chakia Block- Chakia
- 5 Length of Road (Sanctioned) - 0.620KM Actual Length- 0.620KM
- 6 Date of inspection- 18/10/25

Sl. No.	Parameters	Remarks
1	Attention to Quality	
I.	Field laboratory established with all necessary equipment (Attach Geo tagged Photographs)	Yes
II.	QC Register Part-1 & Part-2 maintained and mandatory test conducted as per provisions	Yes
III.	Mention the name of tests conducted & their findings related to the following materials	
(a)	Cement/concrete	Yes
(b)	Sand	Yes
(c)	Stone	Yes
(d)	Steel	—
	Awarded grade	'S'
2	Geometrics	
I.	Chainage (m)	atch:- 0.135KM/0.575KM (P.C.C Portion)
II.	Roadway width(m)	6.00M/6.00M
III.	Carriageway width (m)	3.76M/3.80M
IV.	Carriageway camber (%)	2.24% / 2.13%
V.	Shoulder width (m)	Work is in progress (congrating work)
VI.	Shoulder camber (%)	Work is in progress
VII.	Side slope (V:H)	— do —
VIII.	Super elevation(%) / Widening (m)	do —
	Awarded grade	'S'

Distt
18/10/25
AE

3	Earth Work and sub grade	N/A
I.	Chainage (m)	N/A
II.	Soil identification/classification	
III.	Degree of Compaction (%)	
	Awarded grade	
4	Sub-Base	N/A
I.	Chainage (m)	N/A
II.	Thickness of the layer (mm)	
III.	Gradation of Sub-base material	
IV.	Plasticity of sub base material	
V.	Compaction of sub base layer (%)	
	Awarded grade	
5	Base Coarse-Water Bound Macadam (WMM/WBM)	N/A
I.	Chainage (m)	N/A
II.	Thickness of each layer of WBM/WMM (mm)	
III.	Plasticity of Crushable Aggregate	
IV.	Volume of filter ^{filler} material (%)	
V.	Gradation of Coarse Aggregate	
	Awarded grade	
6	Bituminous Base Coarse (BM)	N/A
I.	Chainage (m)	N/A
II.	Percentage of Bitumen Content	
III.	Thickness of Bituminous layer	
IV.	Grading of Coarse Aggregate	

Date
 18/10/25
 AP

Awarded grade

7	Bituminous Layer-premix Carpet (PMC) / MSS/ SDBC	
I.	Chainage (m)	N/A
II.	Percentage of Bitumen Content	
III.	Thickness of Bituminous layer	
IV.	Grading of Coarse Aggregate	
V.	Quality of wearing surface (Attach the test report of IRI)	
	Awarded grade	
8	Dry lean Cement Concrete	N/A
I.	Chainage (m)	—
II.	Thickness (mm)	—
III.	Compressive Strength of CC in Concrete Pavement / Concrete Block	—
IV.	Awarded grade	—
9	CC/PQC/Panel Concrete Pavements	
I.	Chainage (m)	atch: 515M
II.	Thickness of the pavement (mm)	Core cutting Thickness - 110mm Edge Thickness - 105mm
III.	Width of the pavement (m)	3.80M
IV.	Compressive Strength of CC in Concrete Pavement / Concrete Block	Report Awaited
V.	Quality of workmanship joints & edges etc.	Satisfactory
VI.	Quality of wearing surface (Attach the test report of IRI)	work is progress
	Awarded grade	—'s'—
8	Shoulders	
I.	Chainage (m)	work is progress
II.	Width of the shoulder (m)	—do—
III.	Quality of material for Shoulders	—do—
IV.	Degree of Compaction (%) (Attach the test report)	do—

Done
18/10/24
AE

	Awarded grade	—
9	Cross Drainage Works	N/A
I.	Chainage (m)	
II.	Type of CD structure	
III.	Quality of material, such as concrete(cube test), stone/brick masonry, hume pipe including size etc.	N/A
IV.	Quality of workmanship, such as positioning of Hume pipes, wing walls, cushion over hume pipes, vent clearance etc.	
V.	Parapet Walls	
	Awarded grade	—
10	Side Drain and Catch Water Drain	N/A
I.	Chainage (m)	
II.	General quality of side Drains /Catch Water Drains and their integration with CD Structures	N/A
	Awarded grade	—
11	Road Furniture and Markings	
I.	Main informatory Board (As per norms)	Yes
II.	Citizen Informatory/ Maintenance Board (As per norms)	Work is progress (P.C.C. work)
III.	Kilometer post/200 m Stone/ Precautionary/ Mandatory Sign Boards	Work is progress (P.C.C. work)
IV.	Road Marking	Work is progress (P.C.C.)
	Awarded grade	—

Note - The Date of commencing and completion of work is not mention, in the board. instruction to J.E complete the board.

Note:-

* Attach Test Report

* Attach Relevant Photographs

Deepthi
18/10/2025
(Signature)

Name of AE/EE/SE. Say prakash Gupta
Office- Testing and Quality Control Lab.
Chakaria.