

Bankahi Dhaleshin Panchayat Sorbar Blawan
to Mogyina Raji ke dola under mmbusy
Schedule XLV-Form No. 134
Agency- M/s Mandani Construction (Awiseh-hen)

Executive Engineer

RWD (W) Division

Gopalganj-2

DIVISION

Block- Bailkynthapur **SUB-DIVISION**

Measurement Book

1254

[illegible]

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Qty. Vids TNSP - (7) item (4)				
= 242.256 m ³ @ 96.35 / m ³				= Rs. 19487.80
(5) Cont. of embankment				
Qty. Vids TNSP - (7) item (5)				
(a) lead up to 150 m				
= 492.033 m ³ @ 174.10 / m ³				= Rs. 86399.80
(H) lead up to 1000 m.				
= 1341.137 m ³ @ 241.32 / m ³				= Rs. 323642.80
(6) Cont. of G.C.C.				
Qty. Vids TNSP - (7) item (6)				
= 229.86 m ³ @ 4819.22 / m ³				= Rs. 992816.00
(7) Providing, laying, spreading & Compacting				
M.S.N - D.				
Qty. Vids TNSP - (7) item (7)				
= 82.80 m ³ @ 6692.61 / m ³				= Rs. 551837.00
(8) Providing, laying, spreading & Compacting				
M.S.N - D.				
Qty. Vids TNSP - (7) item (8)				
= 207.37 m ³ @ 6024.32 / m ³				= Rs. 1249263.00
(9) Cont. of un-reinforced P.C.C.				
Pavement.				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. Vide TNBP-77 item (9)					
= 558.35 m ³					
Qty. Vide TNBP-11 item (1)					
= 167.526 m ³					
= 719.876 m ³ @ 8492.47/m ³					
					= Rs. 6113525.00
(10/34) Providing & fixing of typical M.M. sign informational sign board.					
Qty. Vide TNBP-8 item (10)					
= 02 nos. @ 16179.37/no					
					= Rs. 32359.00
					= Rs. 9487300.00

Add	L. cess @ 1%	= Rs.	94873.00
	S. Fee	= Rs.	145558.00
		= Rs.	9727731.00
Add	G.S.T @ 18%	= Rs.	1750992.00
		= Rs.	11478723.00
	Below @ 6.61%	= Rs. @	758744.00
		= Rs.	10719979.00
less	Previous Passed Payment	= Rs. @	9174600.00
	Net Amt.	= Rs.	1545379.00

[Signature]
08/11/25
J.E

[Signature]
08/11/25
AE

Material statement —

Stone aggregate = 145.37 m³

Coarse Sand = 72.70 m³

Continuation

[Signature]
08/11/25
J.E

[Signature]
08/11/25
AE