

M.B. No - 459/20-21

27/5/21 4 7041 am

Schedule XLV Form No. 13

Dhruv Narayan Mishra Waco-Gen

FILE R 47

DIVISION

Had Sidhu

SUB-DIVISION

MEASUREMENT BOOK

श्री देव गुरु, ६१० ३१०

मिठाई नारायण मिठाई

5th Year Maintenance

22

Sch. XLV-Form No. 134


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Maintenance of road from Bhagat Tola to L.041 under MINSY					
Agency - Dhurb Narayan Mishra					
Agreement No 13 SBD/2019-20					
Date of start - 09/07/2019					
Date of Completion - 08/07/2020					
Actual date of Completion - 13/06/2020					
① Restoration of Raincuts					
2 x 6.15 x 1.20 x 0.25 =					3.69 m ³
1 x 9.00 x 1.10 x 0.30 =					2.97 m ³
2 x 10.00 x 1.20 x 0.30 =					7.20 m ³
2 x 7.15 x 1.10 x 0.25 =					3.93 m ³
2 x 11.00 x 1.25 x 0.30 =					8.25 m ³
3 x 9.50 x 1.10 x 0.25 =					7.84 m ³
1 x 7.10 x 0.90 x 0.25 =					1.60 m ³
2 x 6.00 x 1.25 x 0.30 =					4.50 m ³
2 x 5.50 x 1.20 x 0.25 =					3.30 m ³
2 x 8.00 x 1.25 x 0.25 =					5.00 m ³
2 x 7.00 x 1.10 x 0.30 =					4.62 m ³
5 x 8.00 x 1.25 x 0.30 =					15.00 m ³
4 x 10.15 x 1.20 x 0.25 =					12.18 m ³
3 x 6.00 x 1.28 x 0.25 =					5.76 m ³
2 x 8.00 x 1.25 x 0.30 =					6.00 m ³
4 x 8.50 x 1.25 x 0.30 =					12.75 m ³
4 x 14.50 x 1.20 x 0.25 =					17.40 m ³
Continuation					

Continuation

121.99 m³

[Signature]
06.11.19
AE

A.K. Singh
6.11.19
S.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ Trimming of grass					
Q-VTNB P23 ⑤ = 1128.00 m ²					
c R - 2.18/m - R 2459 = 00					
⑥ White washing on parapet					
Q-VTNB P23 ⑥ = 25.13 m ²					
c R 16.65/m - R 418 = 00					
⑦ Painting on concrete surface					
Q-VTNB P24 ⑦ = 180.00 m ²					
c R 103.06/m ² - R 1855 = 00					
⑧ Paving and laying Road					
Mark's 23-					
Q-VTNB P24 ⑧ = 268.00 m ²					
c R - 851.80/m ² - R 2,28,282 = 00					
⑨ Maintenance of road sign					
Q-VTNB P25 ⑨ = 1.340 Km					
c R 1074 = 51/Km R - 1440 = 00					
⑩ Maintenance of 200m stone					
Q-VTNB P25 ⑩ = 0.322 Km					
c R - 729.07/Km R 235 = 00					
R 365800 = 00					
 15-11-11 AF 15-11-11 J.E					

Continuation