

Schedule XLV-Form No. 134
SHONAH I PATTI TO MIYA TOLA

KUMAR MANASH CONST PVT LTD DIVISION

BLOCK-FULLHARIA SUB-DIVISION

RRSMP-02

MEASUREMENT BOOK

MR-NO-776

R 21/11/14

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Bill No :-	1st	on	A/C	bill	
Name of work :-	Repairs and strengthening of road from Saunahi Patti to Miya tola.				
Agency :-	Kumar Manas Const. Pvt Ltd				
	At-Sargya ward No 13 Gopalgani				
	Dist - Gopalgani				
Est No :-	10 CMAD/2025-26				
Date of Commencement :-	10.05.25				
Date of completion :-	09.05.26				
Date of entry :-	27.08.25				
	Work done				
①	Dr and fixing logo information board				1 No
②	clearing and grading road land				
	2x5	x 30	x 1.05	=	315 m ²
	2x5	x 30	x 1.0	=	300 "
	2x5	x 30	x 1.0	=	300 "
	2x5	x 30	x 1.0	=	300 "
	2x1	x 30	x 1.10	=	66 "
Continuation					1281 m ²

4
Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
		Abstract of Cont.			
①		clearing and grubbing road land			
		Qty vide TMB P/2			
		0.39 Ha @ Rs 73248.75/ha			Rs 28567.00
②		Const ⁿ of G.S.B grading II			
		Qty vide TMB P/2			
		21.876 m ² @ Rs 2691.11/m ²			Rs 58871.00
③		P/v laying spreading			
		Qty vide TMB P/3			
		77.84 m ² @ Rs 5419.28/m ²			Rs 420211.00
④		P/v and fixing Logo information board			
		Qty vide TMB P/1			
		1 No @ Rs 15995.98/each			Rs 15996.00
					Rs 523645.00
		Add 1% L.C			Rs 5236.00
		Add S.F			Rs 12655.00
		Add 18% GST			Rs 97479.00
					Rs 638989.00
		 2.10.25 AE			

Continuation