

1st on A/c Bill
1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Repair of road from L070-					
Dubaulia Baisiya To Dubaulia.					
Scheme:- RRSMP					
Agency:- Raj. Jai Bhawani JV.					
Agg. NO:- 13RRSMP/2025-26.					
Date of Start:- 29/07/2025					
Date of Completion:- 28/07/2025					
Record Entry					
1.	Clearing and grubbing				
	of road land -do-				
	2x9x	30.00	x 1.00	2	540.00m ²
	2x13	x 30.00	x 1.00	2	780.00m ²
	2x7	x 30.00	x 1.00	2	420.00m ²
	2x14	x 30.00	x 1.00	2	840.00m ²
	2x1	x 20.00	x 1.00	2	40.00m ²
					2620.00m ²
	Qty	22620		2	0.262 Hec.
		10000			
2.	prov. and fixing of				
	veg board -do- = 2 NOS.				

Continuation

Abstract of cost

4

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/2). clearing & grubbing of road land do					
0.262 Hec.	vide	T.m.	B.P.	(1)	
					RS. 19191.00
(2/3). scarifying existing B.T. surface do					
506.25m ²	vide	T.m.	B.P.	(2)	
					RS. 9649.00
(5). Const. of G.S.B. do					
20.61m ³	vide	T.m.	B.P.	(2)	
					RS. 56866.00
(4/5). proc. laying and compacting wmm do					
56.30m ³	vide	T.m.	B.P.	(3)	
					RS. 196767.00
(5/10). Const. of un-reinforced PCC do					
223.47m ³	vide	T.m.	B.P.	(3)	
					limit = 221.487m ³
					RS. 1726057.00
(6/22). proc. and fixing of lagg board do					
2 NOS.	vide	T.m.	B.P.	(1)	
					RS. 25100.00
					RS. 2033630.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/F					RS. 2033630.00
Add L. cess 1%					RS. 20336.00
Add S. fee					RS. 30711.00
					RS. 2084677.00
Add GST 18%					RS. 375242.00
					RS. 2459919.00
					Sum
					18/11/25
					J.E.

Material Statement				
Stone metal	=	66.86m ³		
Local Sand	=	9.89m ³		
Stone Screening	=	22.29m ³		
Stone chips	=	199.34m ³		
Coarse Sand	=	99.67m ³		
				Sum
				18/11/25
				J.E.

Continuation