

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd ON A/c Bell	x	x		
N/WORKS:- PMGSY Road to					
Gajaura Pasi tola.					
N/Agency:- M/s Awanish					
Compn					
Agreement No-10/R.R.S.N.P/					
C.M.O.D/2025-26					
Date of start:- 26-07-2025					
Date of completion:- 25-07-2026					
Actual date of completion:- in progress					
Date of measurement:- 09/11/25					
Date of Entry:- 11/11/25					
Record entry	x	x			
(1) cont of unReinforced					
dowel jointed plain					
cement concrete do					
all complete.					
$1 \times 25.0 \times 3.70 \times 0.100 = 9.2543$					
$1 \times 14.0 \times \frac{3.70 + 3.20}{2} \times 0.100 = 4.8343$					
$1 \times 13.0 \times \frac{3.20 + 3.50}{2} \times 0.100 = 4.3543$					
$1 \times 18.0 \times 3.50 \times 0.100 = 6.30043$					
$1 \times 25.0 \times \frac{3.50 + 3.25}{2} \times 0.100 = 8.437543$					
$1 \times 25.0 \times \frac{3.25 + 3.30}{2} \times 0.100 = 8.187543$					
$1 \times 30.0 \times \frac{3.30 + 3.25}{2} \times 0.100 = 9.82543$					
$1 \times 13.0 \times \frac{3.25 + 3.15}{2} \times 0.100 = 4.1643$					
$1 \times 20.0 \times \frac{3.15 + 3.40}{2} \times 0.100 = 6.5543$					
$1 \times 10.0 \times \frac{3.40 + 3.00}{2} \times 0.100 = 3.3543$					
$1 \times 10.0 \times \frac{3.30 + 3.20}{2} \times 0.100 = 3.4043$					
$1 \times 14.0 \times \frac{3.50 + 3.70}{2} \times 0.100 = 5.0443$					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B-f	26,867.55	26,867.55
Add L.C	-1%			26,868.00	26,868.00
Add S.f				38,958.00	38,958.00
27,52,581				total	27,52,586.00
Add 18% G.S.T				49,546.50	49,546.50
32,48,046				total	32,48,051.00
Less 13% Below				42,247.00	42,247.00
28,25,799				total	28,25,804.00
Less previous Payment				19,83,187.00	19,83,187.00
				total	8,42,617.00
				8,42,612	
19/11/20				13/11/20	18/11/20

Continuation