

Name of Road - Kattiya Dwaga Hsman
Bharati

Schedule XLV-Form No. 134

MMGSY Answer
(Expend)

Executive Engineer
Rural Works Department
Works Division, Jhanjharpur

DIVISION

- 3355 -

JHANJHARPUR **SUB-DIVISION**

M/s R. Construction

MEASUREMENT BOOK

No - 3355 -

Bid and final bill

20

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Const. with maind. of road from Kothiya Durga Ashan to Bhazans.					
Agency:- M/s R. Construction					
App. no:- 07 SBD/2024-25					
ED.O.S:- 05/09/2024					
ED.O.C:- 04/09/2025					
Measurement					

1/11	P/L B/c Stone app. of specific size of 1084mm				
	$10 \times 30.00 \times 3.75 \times 0.075 =$				$84.38 m^3$
	$10 \times 30.00 \times 3.75 \times 0.075 =$				$84.38 m^3$
	$8 \times 30.00 \times 3.75 \times 0.075 =$				$67.50 m^3$
	$1 \times 10.00 \times 3.75 \times 0.075 =$				$2.81 m^3$
At curve,	$2 \times 30.00 \times \frac{4.5+3.75}{2} \times 3.75 \times 0.075 =$				$1.13 m^3$
	$2 \times 20.00 \times \frac{4.00+3.75}{2} \times 3.75 \times 0.075 =$				$0.38 m^3$
	$1 \times 12.00 \times \frac{7.95+3.75}{2} \times 3.75 \times 0.075 =$				$1.89 m^3$
					1
				Qty:-	$242.47 m^3$

Slab Culvert

2/39	S/F/P HySD bar reinf. in superstructure				
	Abut. Cap/riest wall				
	Ring- 10 mm ϕ				
	$2 \times 29 \times 3.00 \times 0.62 =$				$107.88 Kp.$
	Main bar - 12 mm ϕ				
	$2 \times 8 \times 6.20 \times 0.93 =$				$88.29 Kp.$

Continuation Qty:- 136.17 Kp.
or, 0.19 MT

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
49/46 Prov. PCC M15					
Qty. vide TMB					
Page - 17				5.40 m ³	
@ Rs. 8666.62/m ³					Rs. 46800 = 00
50/47 Div PCC M20 in Substation					
Qty. vide TMB					
Page - 17				52.83 m ³	
@ Rs. 9766.27/m ³					Rs. 511069 = 00
51/48 Div PCC M20 in Ceiling					
Qty. vide TMB					
Page - 17				1.20 m ³	
@ Rs. 9766.27/m ³					Rs. 11720 = 00
52/49 Prov. weepholes					1
Qty. vide TMB					
Page - 17				40.00 nos.	
@ Rs. 159.51/no					Rs. 6380 = 00
Total					Rs. 1274554 = 00
Add 2% cont.					Rs. 127452 = 00
Add 15% GST					Rs. 2294128 = 00
Add 10% SF					Rs. 161000 = 00
Total					Rs. 15327734 = 00
less 12.34% below					Rs. 2657829
Total					Rs. 12669905 = 00
less prev. pay (-)					Rs. 8964459 = 00
Total					Rs. 3705446 = 00
					3729386 = 00

Continuation

Executive Engineer
Rural Works Department
Works Division, Jharkhand