

MAA JAWALA RRSMP

ROAD NO 17 TO PUNACHH RAHI VIA BRAHMAN PETHAN

MB No:- 4167

Schedule XLV-Form No. 134

RRSMP

RWD Woks. DIVISION

SAHARSA

RWD Woks SUB-DIVISION

MAHISHI

Measurement Book

MB No:- 4167

Sch. XLV—Form No. 134

| Particulars                       | Details of actual measurement |      |       |         | Contents of area |
|-----------------------------------|-------------------------------|------|-------|---------|------------------|
|                                   | No.                           | L.   | B.    | D.      |                  |
| Name of Road                      | Road no-17 to Punach          |      |       |         |                  |
|                                   | rahi via Brahman              |      |       |         |                  |
|                                   | As than.                      |      |       |         |                  |
| Agency                            | Maa Jwala Enterprises.        |      |       |         |                  |
| Agmt. No                          | 03                            | CHBD | RRSMP | 2024-25 |                  |
|                                   | Saharsa / 02                  |      |       |         |                  |
| Agmt. Rate                        | 0.01 % below.                 |      |       |         |                  |
| Date of commencement              |                               |      |       |         |                  |
| Date of completion                |                               |      |       |         |                  |
| " This measurement has been taken |                               |      |       |         |                  |
| from record entry notebook        |                               |      |       |         |                  |
| of pages                          | "                             |      |       |         |                  |

| Measurement.                                                      |    |       |      |       |                       |
|-------------------------------------------------------------------|----|-------|------|-------|-----------------------|
| (1/2) Dismantling of cement concrete pavement by mechanical means |    |       |      |       |                       |
| 1x                                                                | 5x | 30.00 | 3.00 | 0.075 | 33.75 m <sup>3</sup>  |
| 1x                                                                | 5x | 30.00 | 3.00 | 0.075 | 33.75 m <sup>3</sup>  |
| 1x                                                                | 5x | 30.00 | 3.00 | 0.075 | 33.75 m <sup>3</sup>  |
| 1x                                                                | 1x | 30.00 | 3.00 | 0.075 | 6.75 m <sup>3</sup>   |
| 1x                                                                | 1x | 20.00 | 3.00 | 0.075 | 4.50 m <sup>3</sup>   |
|                                                                   |    |       |      |       | 112.50 m <sup>3</sup> |
|                                                                   |    |       |      |       |                       |
|                                                                   |    |       |      |       |                       |
|                                                                   |    |       |      |       |                       |
|                                                                   |    |       |      |       |                       |
|                                                                   |    |       |      |       |                       |
|                                                                   |    |       |      |       |                       |
|                                                                   |    |       |      |       |                       |

Continuation

| Particulars                                                        | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                    | No.                           | L. | B. | D. |                  |
| <u>Abstract of cost-</u>                                           |                               |    |    |    |                  |
| ① clearing & grubbing of road land                                 |                               |    |    |    |                  |
| Qty vide THB P.No - 01                                             |                               |    |    |    |                  |
| 0.10 Ha @ Rs 73248.75/Ha = Rs                                      |                               |    |    |    | 7325.00          |
| ② Dismantling of cement concrete pavements by mechanical means     |                               |    |    |    |                  |
| Qty vide THB P.No - 06                                             |                               |    |    |    |                  |
| 112.50 m <sup>2</sup> @ Rs 1710.35/m <sup>2</sup> = Rs             |                               |    |    |    | 192414.00        |
| ③ Const of sub-grade and earthen shoulder                          |                               |    |    |    |                  |
| Qty vide THB P.No - 02                                             |                               |    |    |    |                  |
| 157.50 m <sup>3</sup> @ Rs 243.83/m <sup>3</sup> = Rs              |                               |    |    |    | 38403.00         |
| ④ Const of granular sub-base by providing well graded material     |                               |    |    |    |                  |
| Qty vide THB P.No - 01                                             |                               |    |    |    |                  |
| 187.50 m <sup>3</sup> @ Rs 3048.74/m <sup>3</sup> = Rs             |                               |    |    |    | 5,71,639.00      |
| ⑤ G.P/v laying, spreading and compacting stone aggregates WBH Gr-3 |                               |    |    |    |                  |
| Qty vide THB P.No - 02                                             |                               |    |    |    |                  |
| 140.625 m <sup>3</sup> @ Rs 4465.53/m <sup>3</sup> = Rs            |                               |    |    |    | 627974.00        |
|                                                                    |                               |    |    |    | Rs 14,37,755.00  |

Continuation

## Sch. XLV—Form No. 134

| Particulars                                                                                      | Details of actual measurement |    |     |    | Contents of area |
|--------------------------------------------------------------------------------------------------|-------------------------------|----|-----|----|------------------|
|                                                                                                  | No.                           | L. | B.  | D. |                  |
|                                                                                                  |                               |    | B/l |    | Rs 14,37,755.00  |
| ⑥ Comb. of un-reinforced, plain cement concrete pavement over a prepared sub-base PCC M-35 grade |                               |    |     |    |                  |
| Qty vide TMB P.No - 07.                                                                          |                               |    |     |    |                  |
| 213.24 m <sup>3</sup> @ Rs 7191.04 / m <sup>3</sup> = Rs                                         |                               |    |     |    | 1533417.00       |
|                                                                                                  |                               |    |     |    | Rs 2,97,1172.00  |
| Add 18% GST + 1% LCs =                                                                           |                               |    |     |    | Rs 5,64,532.00   |
| S. Re                                                                                            |                               |    |     |    | Rs 5,62,58.00    |
|                                                                                                  |                               |    |     |    | Rs 35,91,962.00  |
| Less below 0.01% =                                                                               |                               |    |     |    | Rs 359.00        |
|                                                                                                  |                               |    |     |    | Rs 35,91,603.00  |

|                           |                 |
|---------------------------|-----------------|
| Less previous pament - Rs | 152,3973.00     |
|                           | Rs 20,67,630.00 |

Sif  
 02/11/2025  
 AE.  
 CDP  
 2/11/25

|                                |                         |                       |    |           |             |
|--------------------------------|-------------------------|-----------------------|----|-----------|-------------|
| Material Statement (Current) - |                         |                       |    |           |             |
| ① Aggregates                   | -                       | 191.91 m <sup>3</sup> |    |           |             |
| @ Rs                           | 913.48 / m <sup>3</sup> | =                     | Rs | 175306.00 |             |
| ② Sand                         | -                       | 95.96 m <sup>3</sup>  |    |           |             |
| @ Rs                           | 509.64 / m <sup>3</sup> | =                     | Rs | 48905.00  |             |
|                                |                         |                       |    | Rs        | 2,24,211.00 |

Continuation

Sif  
 2/11/2025  
 AE.  
 S.f - Rs 22,421.00