

MAA TALWALA ENTE

RRSMP

MATHURA CHOWK TO KARU BASA ASTHAN

MB NO:-4182

Schedule XLV-Form No.-134

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

MB NO:-4182

2nd A/c Bill

4

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Mahbura Chowk to Kaur baba asthan					
Name of Agency - Man Jwala Enterprises					
Agg NO - 03 / CHBD / RRSMP / 24-25					
				Saharsa / 02	
Agg Rate - 0.01% Below					
Date of Commencement - 09.05.2025					
Date of Completion - 08.05.2026					
Date of Measurement - 16.10.2025					

① Const. of un-reinforced, dowel Jointed, Plain Cement Concrete Pavement etc					
Profile Correction					(Cum)
8 x 1.800 x 0.750 x 0.100 =					1.08 m ³
8 x 2.00 x 0.900 x 0.100 =					0.54
2 x 1.950 x 0.55 x 0.075 =					0.16
4 x 2.300 x 0.93 x 0.100 =					0.85
6 x 1.850 x 0.63 x 0.100 =					0.69
12 x 1.360 x 0.53 x 0.100 =					0.86
13 x 0.800 x 0.900 x 0.075 =					0.702
8 x 1.00 x 0.700 x 0.090 =					0.504
10 x 0.900 x 0.800 x 0.075 =					0.54
9 x 0.600 x 0.600 x 0.075 =					0.24

Continuation

Abstract of Cost.

6

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
① clearing & grubbing road land etc				
vide TMB Page No - 2				
Qty = 0.08 Hect @ 73248.75/m ² = 5860.00				
② Const of subgrade earth shoulder etc vide TMB Page No 2				
Qty 24000m ³ @ 243.83/m ³ = 58519.00				
③ Const of un-reinforced dowel joint Plain Cement Concrete Pavement etc				
TMB Page No - 5				
Qty 167.5 m ³ @ 7191.04/m ³ = 1204499.00				

④ Providing & fixing logo of maintenance MGSX				
informatory sign board				
TMB Page No - 5				
3 Nos @ 15820.02 = 47460.00				
				Rs 1316338.00
Add GST 18% (A) Rs				236940.84
Add L.C 1% (A) Rs				13163.38
Add S.F 10% (A) Rs				19018.61
				Rs 1585460.83
Below - 0.01% (A) Rs				158.54
				1585302.00
less Previous Payment = Rs 77717.00				
net Payable Amount = Rs 1507585				

16/10/25
TF

Continuation
16/10/2025
AE

CAP
Bas
16/10/25