

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
N/w:- Construction of Road from PMGSY Road To Mali Tola					
Agency:- Deepa Devi					
Agg No:- 18 SBD/2023-24					
Date of start:- 31/07/2023					
Date of compn:- 30/7/2024					
Actual Date of compn:- 6/10/25					
Date of Entry in As Below.					
Measurement					
① Construction of Granular sub base Gr-I by providing well graded --do-- tech specs.					
	3x30x	4.05x	0.20=	72.900	
	3x30x	4.05x	0.10=	36.450	
					= 109.350m³
					= 109.350m ³
② Providing & laying spreading compacting spec. aggregates WBM Gr-3 --do-- tech specs.					
	2x30x	3.75x	0.075=	16.875	
	1x8.00x	3.75x	0.075=	2.250	
					= 19.125m ³
③ Providing and applying tar coat with bitumin emulsion RS-1 --do-- tech specs.					
	14x30x	3.75=		1575m	

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(25) P/F of 600mm equilateral triangle					
-- do -- E/I					
Olyvide TMB PNO - (11)					
2 Nos @ Rs 3463.43/Each Rs 6927.20					
(26) P/F of 600mm x 650mm rectangular					
-- do -- E/I					
Olyvide TMB PNO -					
2 Nos @ Rs 4585.16/Each Rs 9170.30					
(27) P/L not applied					
Illustrative - do -					
Olyvide TMB PNO -					
- 255.60 m ² @ Rs 721.25/m ² Rs 184520.00					
(28) P/L not applied					
side - do - E/I					
Olyvide TMB PNO -					
65 Nos @ Rs 837.70/Each Rs 54451.00					
Rs 5837800.00					
Add GST 12%					Rs 706536.00
Add UC 1%					Rs 58828.00
Add Sig. fee Rs					28828.00
Rs 6752037.00					
Less 10% blowser					Rs 675204.00
Rs 6076833.00					
Less prev. pay					Rs 3013429.00
Rs 3063404.00					
06.10.15					

Continuation