

R R S.M.P / 24-25 Motihari / 01.
Rajapur Mathura TO Koiry Tole.

Schedule XLV - Form No. 134 Agg. No - CMBD/05/2025-26

कार्यपालक अभियंता

सामायीय कार्य विभाग

DIVISION

कार्य प्रमंडल, मोतीहारी

SUB-DIVISION

Kotwa

Agency - Utkarsh - Kshitij (JV)

MEASUREMENT BOOK

Printed at - Soni Printers, Chandralok Chowk, Muz.

MB NO - 7259

प्रमाणित किया जाता है की इस
मापी पुस्त मे कुल मशीन से
एक सौ (100) पृष्ठ अंकित है। इसे
सहायक अभियंता, ग्रामीण कार्य विभाग
कार्य प्रमण्डल मोतीहारी, कार्य अवर
प्रमण्डल
के नाम से निर्गत किया जाता है।

Shank
30/5/25
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मोतीहारी
Ranjit
30/5/25

Schedule XLV - Form No. 134

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मोतीहारी

DIVISION

SUB-DIVISION

Kotwa

MEASUREMENT BOOK

No. 7259

Name of Office _____

Date of first entry _____

Date of last entry _____

1st on A/c bill

Name of work -

Situation of work - 1

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four Lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Const ⁿ of road from Rajpur Mathiya to Koixy Tola under Munsu					
Agency- Utkarsh Kshiti (TV)					
Agreement No- 05 CHBD/2025-26					
Date of start - 27/06/2025					
Date of Completion- 26/06/2026					

Record Entry

① Clearing and grubbing road land

2	X	10	X	30	X	1.00	=	600.00 m ²
2	X	10	X	30	X	1.00	=	600.00 m ²
2	X	10	X	30	X	1.00	=	600.00 m ²

2	X	10	X	30	X	1.00	=	600.00 m ²
2	X	10	X	30	X	1.00	=	600.00 m ²
2	X	10	X	30	X	1.00	=	600.00 m ²
2	X	9	X	30	X	1.00	=	540.00 m ²
2	X	1	X	22	X	1.00	=	44.00 m ²
								4184.00 m ²
								= 0.42 hect

② Provⁿ and fixing logo board

3 Nos

③ Provⁿ granular sub base grading II

1	X	9.30	X	1.70	X	0.100	=	1.58 m ³
2	X	12.50	X	1.70	X	0.100	=	4.25 m ³
3	X	6.20	X	1.15	X	0.100	=	2.14 m ³
2	X	9.70	X	1.70	X	0.125	=	4.12 m ³
3	X	5.90	X	1.90	X	0.100	=	3.36 m ³
2	X	13.20	X	1.20	X	0.100	=	3.17 m ³
2	X	10.00	X	1.15	X	0.100	=	2.30 m ³

Continuation

Abstract of cost

Schedule XLV-FORM No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Clearing and grubbing road land					
Q-VTMBP 1(1) = 0.42 bed					
e.h. 73248 = 75/bed					30,764 = 0
2) Form granular sub base					
Q-VTMBP 1(3) = 66.05 m					
e.h. 2717.72/m					1,81,491 = 0
3) Form laying, spreading and compacting 10mm					
Q-VTMBP 2(1) = 175.99 m					
e.h. 3478.82/m					6,12,238 = 0
4) Form laying, spreading and compacting 10mm grade 3					
Q-VTMBP 4(1) = 66.97 m					
e.h. 5000.97/m					3,34,915 = 0
5) Form and fixing temporary informative sign board					

Q-VTMBP 1(2) = 3 Nos					
e.h. 12443 = 53/each					37331 = 0
					P. 11,96,739 = 0
Add 1% L.C.E.S (+)					11967 = 0
Add 5% B.C.E.S (+)					20992 = 0
					P. 12,29,698 = 0
Add 18% GST (+)					2,21,346 = 0
					P. 14,51,044 = 0
Less 0.55% below					7981 = 0
					P. 14,59,025 = 0

A
16/11/25
T.E


16/11/25
P.E