

Record Entry

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	panchayat Ratiaitha				
	antargat mujifargani				
	Ratiaitha mukhy path				
	to Rajendra Singh Ke				
	ghar hote huye Ashok				
	Singh Ke ghar tak.				
Agency:-	S.B. Engicon Pvt.Ltd.				
Agg. No-	OSMBD/25-26				
Date of commencement:-	23/05/25				
Date of completion:-	22/05/26				
① clearing and grubbing	Road land including				
	uprooting wild vegeta-				
	tion, grass — do —				
	— direction of E/J				
	$2 \times 26 \times 15.00 \times 1.00 =$				780 m^2
	$2 \times 1.00 \times 10.00 \times 1.00 =$				20.00 m^2
					800.00 m^2
					or 0.08 Hq
② Box cutting excavation	for road work in soil				
	with hydraulic				

Continuation

1st on A/c Bill

Abstract of cost

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Panchayat Ratai the				
	enter gate murti fergoni				
	Ratai the mukhy path				
	to Rajendra Singh ke				
	ghar hota huye Ashok				
	singh ke ghar tak.				
Agency:-	S.B. Engicem Pvt Ltd.				
Agg. No-	OSCMBD/25-26				
Date of commencement-	23/05/25				
Date of completion-	22/05/26				
(1/1) clearing and Grubbing					
Road land including					
— do — E/I					
0.08 Ha qty. vide T.M.B.P-1					
item no - 1					
(@RS 73248.75/Ha-RS 5860.00					
(2/2) Excavation for road work					
in soil with hydraulic					
excavator — do					
— E/I					
22.97 m ³ qty. vide T.M.B.P-2					
item no - 2					
(@RS 35.97/m ³ - RS 2204.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3/4) construction of subgrade and earth granular sub-base by providing well graded material					
— do — E/I					
32.19 m ³ qty vide T.M.B P-3					
item NO - 3					
@ Rs 2601.68/m ³ Rs.					83848.0
(4/5) WBM Grading - III - providing, laying, spreading and compacting stone aggregate					
— do — E/I					
24.14 m ³ qty vide T.M.B P-4					
item NO - 4					
@ Rs. 3925.39/m ³ - Rs					94759.00
(5/6) construction of un-reinforced, dowel jointed, plain cement concrete pavement over a prepared sub-base					
— do — E/I					
13.60 m ³ qty vide T.M.B P-5					
item NO - 5					
179.33 m ³ qty vide T.M.B P-6					
item NO - 1					
192.93 m ³ @ Rs 6680.95/m ³ Rs.					1288956.00

[illegible]

Material statement			
①	stone aggregate	- 230.77 m ³	
②	Local sand	- 16.48 m ³	
③	coarse sand	- 85.53 m ³	
$\frac{Rs/m^3}{\text{Total}} = \frac{1250}{1250}$			
S.F			
①	G.S.B Gr-II		
	26.5 mm to 9.5 mm	- 14.42 m ³	
	@ Rs 913.48/m ³ x 10%	= 1317.00	
	9.5 mm to 2.36 mm	- 10.30 m ³	
	@ Rs 434.45/m ³ x 10%	= 447.00	
	2.36 mm below (local sand)	- 16.48 m ³	
	@ Rs 115.24/m ³ x 10%	= 135.24	
	266.62		
Continuation			