

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Lot 47 To Mangeniya				
Agency:-	S.B. Engicon Pvt Ltd.				
	At - Royal City, Patna				
Agg. No -	05/CMBD/25-26				
Date of commencement -	23/05/25				
Date of completion -	22/05/26				
	Record Entry -				
① clearing and grubbing					
Road land including					
uprooting wild					
vegetation, grass					
shrubs etc - do					
— E/E					
$2 \times 20 \times 30.00 \times 1.00 =$					1200 m^2
$2 \times 22 \times 30.00 \times 1.00 =$					1320 m^2
$2 \times 1 \times 15.00 \times 1.00 =$					30 m^2
					2550 m^2
				or.	0.26 Hq

1st on A/c Bill

Abstract of cost

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/K:-	Lot 7 To Manganiy 9				
Agency:-	S.B. Engicon Pvt. Ltd.				
Agg. no-	05 CM BD/25-26				
Date of commencement	23/05/25				
Date of completion	22/05/26				
(1) clearing and grubbing					
road land including					
uprooting wild					
vegetation grass					
do - E/I					
0.26 Hq qty vide T.M.B.P - 1					
item no - 1					

@ Rs. 73248.75/Hq Rs. 19045.00				
(2/3) Construction of un reinforced,				
dowel jointed, plain				
cement concrete				
pavement over a				
prepared sub grade -				
do - E/I				
48.30 m ³ Qty vide T.M.B.P - 2				
item no - 2				
616.27 m ³ Qty vide T.M.B.P - 3				
item no - 1				
664.57 m ³				
@ Rs. 6680.95/m ³ Rs. 4439959.00				
Rs. 4439959.00				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Sub total Rs. 4459004.00				
Add labour cess 1 1/2 (b) Rs.					44590.00
Add S.F (C)				Rs.	72120.00
Add Gr. S.T 18% (a+b+d) - Rs					823629.00
				Rs. 53	99343.00
material statement					
(i) stone Agg = 598.11 m ³					
(ii) coarse sand - 299.06 m ³					
S.F					
(1) stone Agg. 598.11 m ³					
@ Rs. 913.48/m ³ x 10% =					54636.00
(2) coarse sand - 299.06 m ³					
@ Rs. 584.64/m ³ x 10% =					17484.00
					72120.00