

RLSMP (Gen)

Schedule XLV-Form No. 134

GANNIPUR BEJHA TO SUTAWAPUR CHOWK (Dholi Railway -
STATION) PATH

RUD MUZAFFARPUR EAST-1.

DIVISION

N.B. NO - 3253

SAKRA

SUB-DIVISION

✓ Ltay A Harsah vardhan.

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd on Account Bill				
Name of Work:- Construction of Road from					
Gannabur-betha to Sutawapur					
Chowk (Dholi Railway) Station					
Agency: Vi Jay Kumar Rawshan					
Agreement No:- 08/CMBD/2025-26					
Date of work order:- 16-05-2025					
Date of Completion:- 15-05-2025					
90m x 1/8 Construction of un-					
reinforced plain cement					
Concrete Pavement (M25)					
Grade					
Profile Correction					
3 Nos x 1.20 x 0.80 x 0.100 =					0.288 m ³
4 Nos x 0.90 x 0.60 x 0.100 =					0.216 m ³
2 Nos x 1.30 x 1.00 x 0.100 =					0.260 m ³
1 No x 0.70 x 0.90 x 0.100 =					0.063 m ³
2 Nos x 1.60 x 0.80 x 0.100 =					0.256 m ³
4 Nos x 0.30 x 1.20 x 0.100 =					1.104 m ³
1 No x 1.50 x 0.70 x 0.100 =					0.105 m ³
3 Nos x 1.80 x 0.90 x 0.100 =					0.486 m ³
2 Nos x 2.30 x 1.20 x 0.100 =					0.552 m ³
1 No x 1.80 x 1.20 x 0.100 =					0.216 m ³
1 No x 3.00 x 0.50 x 0.100 =					1.500 m ³
3 Nos x 2.30 x 0.60 x 0.100 =					0.414 m ³
1 No x 3.60 x 0.90 x 0.100 =					0.324 m ³

Continuation Ch. 24 = 5.73 m³

Md
02/10/25
JR

B/F ₹ 5,02,329 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 4/4	Providing laying spreading -				
	and Compacting WBM for				
	Qty vide Page No - (12)				
	82.49 m ² @ 4612.32/m ² =				380470 =
Item 5/8	Construction of un-reinforced				
	Plain Cement Concrete				
	Pavement - (m ²) grade				
	Qty vide Page No (12) + (18)				
	428.735 + 592.43 =				
	1021.225 m ²				
	@ 7123.95/m ² = ₹ 72,75,156 =				
Item 6/96	P/V and fixing typical masonry				
	informatory sign board -				
	Qty vide Page No - (12)				
	1 No @ 10875.45/each = ₹ = 10875 =				
	₹ = 81,68,830 = 00				
	Add Lx.L.C - ₹ (+) 81688 = 00				
	(I + II + III)				
	Add S.F - ₹ (+) 1,32,510 = 00				
	₹ = 83,83,028 = 00				
	Add 18% GST ₹ (+) 15,08,945 = 00				
	₹ = 98,91,973 = 00				
	(Less) 7.75% below ₹ (-) 7,66,628 = 00				
	₹ = 91,25,345 = 00				
	(Less) Previous Pay ₹ (-) 44,01,354 = 00				
	₹ = 47,23,991 = 00				

Continuation
 17/11/25
 26/10/25
 JE