

(RRSMP) Gen  
Khasapatti to Bishnupur Mahasi Tetra (2.2 km)

Schedule XLV-Form No. 134

MUZAFFARPUR EAST-1 DIVISION

N.B. No-3240

SAKRA SUB-DIVISION

VISAY KR RAUSHAN

**MEASUREMENT BOOK**

13  
Sch. XLV-Form No. 134

| Particulars        | Details of actual measurement                                                |       |      |    | Contents of area      |
|--------------------|------------------------------------------------------------------------------|-------|------|----|-----------------------|
|                    | No.                                                                          | L.    | B.   | D. |                       |
|                    | 2nd on A/c Bill                                                              |       |      |    |                       |
| Name of Road       | Construction of Road from Khasabatti to Bishumpur mehesi Tetra               |       |      |    |                       |
| Agency             | Vijay Kumar & Harshvardhan (JV)                                              |       |      |    |                       |
| Agreement No.      | 08/CMBD/2025-26                                                              |       |      |    |                       |
| Date of work order | 16-05-2025                                                                   |       |      |    |                       |
| Date of completion | 15-05-2026                                                                   |       |      |    |                       |
| Item No./g.        | Providing and applying —<br>for GSB material —<br>filled on pot —<br>holes — |       |      |    |                       |
|                    | 1 No                                                                         | 2.80  | 0.90 | =  | 2.52m <sup>2</sup>    |
|                    | 1 No                                                                         | 5.60  | 0.60 | =  | 3.36m <sup>2</sup>    |
|                    | 1 No                                                                         | 11.50 | 0.80 | =  | 9.20m <sup>2</sup>    |
|                    | 1 No                                                                         | 16.80 | 0.50 | =  | 8.40m <sup>2</sup>    |
|                    | 1 No                                                                         | 13.30 | 0.30 | =  | 3.99m <sup>2</sup>    |
|                    | 1 No                                                                         | 9.60  | 0.70 | =  | 6.72m <sup>2</sup>    |
|                    | 4 No                                                                         | 1.50  | 0.80 | =  | 4.80m <sup>2</sup>    |
|                    | 5 No                                                                         | 2.50  | 1.20 | =  | 15.0m <sup>2</sup>    |
|                    | 3 No                                                                         | 6.80  | 1.30 | =  | 26.52m <sup>2</sup>   |
|                    | 5 No                                                                         | 14.30 | 0.90 | =  | 64.35m <sup>2</sup>   |
|                    | Area = Total = 144.86m <sup>2</sup>                                          |       |      |    |                       |
|                    | A <sub>1</sub> = 144.86 × 0.175 + 0.20 + 0.225                               |       |      |    |                       |
|                    | = 28.97m <sup>3</sup>                                                        |       |      |    | 28.97m <sup>3</sup>   |
|                    | 2 × 30 × 2.8 × 0.175 + 0.125 + 0.20 =                                        |       |      |    | 27.99m <sup>3</sup>   |
| Continuation       |                                                                              |       |      |    | = 56.96m <sup>3</sup> |

J.E.  
30-9-25

AE  
30/9/25

| Particulars         | Details of actual measurement |    |      |                        | Contents<br>of area |
|---------------------|-------------------------------|----|------|------------------------|---------------------|
|                     | No.                           | L. | B.   | D.                     |                     |
|                     |                               |    |      |                        |                     |
|                     |                               |    |      | R/F - ₹                | 5023412 = 00        |
| Add 1% L.C -        |                               |    | ₹4)  |                        | 50234 = 00          |
| Add S.F -           |                               |    | ₹4)  |                        | 76739 = 00          |
|                     |                               |    |      | ₹ =                    | 5150385 = 00        |
| Add 18% G.S.T -     |                               |    | ₹4)  |                        | 927069 = 00         |
|                     |                               |    |      | ₹ =                    | 6077454 = 00        |
| Less 7.75% b.e.d -  |                               |    | ₹(-) |                        | 471003 = 00         |
| Less Previous pay - |                               |    | ₹(-) |                        | 1994013 = 00        |
|                     |                               |    |      | ₹ =                    | 3612438 = 00        |
| J.B.<br>25-10-25    |                               |    |      | Che/<br>25/10/25<br>AB |                     |