

1st RUNNING A/C BILL

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

1

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK - CONSTRUCTION OF ROAD					
from Teen Baba to					
Musahar Tola under NMCA					
(M.D.B) scheme.					
Agency - M/S Shailcon Constn					
Agreement No. 10/SBD/NMCA					
(Awards M.D.B) - 2023-24					
Date of commencement - 14.12.23					
Date of completion of work - 13.12.23					
Date of measurement -					
Record entry					
(1) p/r of working benchmark					
pillars & Reference pillar.					
					4.0000
(2) Cleaning and grubbing					
road land - as per graph.					
18x	30.00M	x	3.50		1890.00m ²
1x	10.00M	x	3.50		35.00m ²
					1925.00m ²
	1925.00m ²				10000 = 0.19M ²
(3) Continuation of work					

Continuation

1st year maintenance Bill

Sch. XLV—Form No. 134

29

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:—Const ⁿ of road from Jeem kupa to Nattwa Mushkar tola.					
Scheme:—mmbsy (NDB)					
Agency:—m/s shallcon Const ⁿ					
Agreement No:—10/SBD/mmbsy (Awarash NDB) 2023-24					
Date of Commencement:—14-12-2023					
Date of completion:—13-12-2024					
Actual date of completion:—21-5-24					

Record

- Restoration of raincuts/
Berms with soil morum
--- as per specifiⁿ.
 $2 \times 3 \times 10.4 \text{ m} \times 1.05 \text{ m} \times 0.20 \text{ m}$
 $= 13.10 \text{ m}^3$
 $2 \times 2 \times 8.5 \text{ m} \times 1.10 \text{ m} \times 0.25 \text{ m}$
 $= 9.35 \text{ m}^3$
 $1 \times 3 \times 5.5 \text{ m} \times 1.03 \text{ m} \times 0.24 \text{ m}$
 $= 4.07 \text{ m}^3$
 total = 26.52 m^3
- making up of Berms/
shoulders, stripping excess

Continuation

Abstract of cost

31

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Restoration of masonry Beams with soil masonry Qty TMB P-29 = 28.9 m ³ @ Rs. 477.89 / m ³ Rs. 12674 =					
② making up of Beam Shoulder stripping excess soil; Qty vide TMB P-30 = 168.34 m ² @ Rs. 71.08 / m ² Rs. 11966 =					
③ Maintenance of c/d weeps (Hume pipe) Qty vide TMB P-30 = 2 Nos @ Rs. 1577.08 / No. Rs. 3155 =					
④ Maintenance of Road sign; Qty vide TMB P-30 = 0.06 km @ Rs. 1447.13 / km Rs. 87 =					
⑤ Maintenance of 200m and km stone; Qty vide TMB P-30 = 0.07 km @ Rs. 958.90 / km Rs. 67 =					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6) White washing of Parapet wall of CD works, City vide TMB P-30 = 41.28m ² @ Rs. 23.80 / m ²					
				Rs. 982 =	
				Total = Rs. 28931 =	
Add GST 18% —				(+) Rs. 5208 =	
Add L.C. 1% —				(+) Rs. 289 =	
Add S.F. —				(+) Rs. 471 =	
				Total = Rs. 34899 =	
Less below 0.50%.					
as per Agt. —				(-) Rs. 174 =	
				Total = Rs. 34725 =	
Dwn 16/08/25 J.E DAD dep 10/11/25 Rdn 18/08/25 A.E					