

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
N/W:- Maintenance work of road from					
Gand Kapal Home to NH-104					
Padupatti under M.M.G.Sy					
Agency:- Ajax Kumar, vill+PO-Jampur					
PS-Nampur, DTH-Sitanoshi					
Agreement NO:- 66 SAD/2021-22					
Work Start date :- 28/11/2021					
Work Completion Date:- 22/08/2022					
Actual work completion Date:- 30/07/2022					
3rd year maintenance Period:-					
30/07/2024 to 29/07/2025					

Abstract of measurement

<u>1</u> 15.1	Restoration of kerbs/berry	
	$4 \text{ Nos} \times 4.5 \text{ m} \times 1 \text{ m} \times 0.3 \text{ m} =$	5.4 m^3
	$5 \text{ Nos} \times 3.4 \text{ m} \times 1.1 \text{ m} \times 0.3 \text{ m} =$	5.61 m^3
	$2 \text{ Nos} \times 4.7 \text{ m} \times 0.85 \text{ m} \times 0.3 \text{ m} =$	2.50 m^3
	$2 \text{ Nos} \times 6.60 \text{ m} \times 0.75 \text{ m} \times 0.3 \text{ m} =$	2.07 m^3
	$3 \text{ Nos} \times 2.9 \text{ m} \times 0.8 \text{ m} \times 0.3 \text{ m} =$	2.09 m^3
	TOTAL	17.67 m^3

<u>2</u> 15.4	Maintenance of Road side	
	$0.531 \text{ km} \times 15$	0.025 km
	10	

3 Amount & Paid

Abstract of cost Qty

1
15.1 Restoration of Raiments/Berns

$$\text{TMSP}(23) = 17.67 \text{ m}^3$$

$$\text{@ Rs } 404.06/\text{m}^3 \quad \text{Rs } 7140.00$$

2
15.9 Maintenance of Road signs

$$\text{TMSP}(23) = 0.035 \text{ km}$$

$$\text{@ Rs } 1104.14/\text{km} \quad \text{Rs } 39.00$$

3
15.11 maintenance of 200m $\times$ 2 km
stones

$$\text{TMSP}(23) = 0.042 \text{ km}$$

$$\text{@ Rs } 641.92/\text{km} \quad \text{Rs } 27.00$$

4
8.13 P/V & laying of hot applied
thermoplastic compound road

Continuation

90 Rs 7,206.00

117