

1st R/A Bill

1

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of the work— Tol (SH) to Bohelia via Harizan Tola, Ahir Tola					
Name of the agency— Shail con construction					
Agreement No— 142 SBD MMCB (NDB Bricks) of 2018-19					
Date of start — 15-02-2020					
Time of completion— 14-02-2021					
Date of Measurement — 01-06-2020					
<u>Measurement</u>					
① providing and fixing of working benchmark pillars					2 Nos
② providing and fixing Reference pillars —					9 Nos
③ clearing and grubbing Road land (By manual) do - do - as per tech specifications.					
	2x10x	30.0x	3.50	=	2100.00 m ²

Continuation

Continuation

5th year maindance Bill

61

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work & maindance of					
Road from Tol (SH) To					
Babelia via Haurigan Tola					
Ahiv Tola under					
mm654 (NDB)					
Agency: mls chailcon const. PVT. LTD.					
Agg. No. = 145/SBD/mm654(NDB)/18-19					
Date of start = 15/02/2020					
Date of compl = 14/02/2020					
Actual date of compln = 05/11/2020					

① Restoration of Raincuts

Berm with soil —				
10x 9.00m x 1.30 x 0.30 =				35.10m ³
8x 8.70m x 1.25 x 0.30 =				26.10m ³
12x 7.00m x 1.20 x 0.30 =				30.24m ³
7x 6.70m x 1.25 x 0.30 =				17.59m ³
9x 8.60m x 1.20 x 0.30 =				27.56m ³
6x 8.10m x 1.15 x 0.30 =				27.86m ³
8x 8.70m x 1.30 x 0.30 =				27.14m ³
10x 9.00m x 1.20 x 0.30 =				32.40m ³
12x 8.80m x 1.25 x 0.30 =				39.60m ³
6x 8.90m x 1.15 x 0.30 =				18.42m ³
7x 5.40m x 1.25 x 0.30 =				14.18m ³
8x 8.00m x 1.20 x 0.30 =				23.04m ³
10x 12.00m x 1.15 x 0.30 =				41.40m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material statement:-</u>					
<u>① Earth work:-</u>					
<u>Abstract of cost:-</u>					
<u>Restoration of Rainwater</u>					
<u>Berm with soil-</u>					
Qty = 389.62 m ³ vide TMBP-62					
@ 378.26/m ³ Rs = 1,47,378 = 00					
<u>② making up of Berm/</u>					
<u>Shoulder, stripping</u>					
<u>Excess soil-</u>					
Qty = 1097.73 m ² vide TMBP-62					
@ 58.17/m ² Rs = 63,855 = 00					
<u>③ Repair of pot holes filled</u>					
<u>75mm WBM-</u>					
Qty = 198.99 m ² vide TMBP-62					
@ 268.06/m ² Rs = 53,341 = 00					
<u>④ Repair to pot holes mix</u>					
<u>seal surface material.</u>					
Qty = 198.99 m ² vide TMBP-62					
@ 262.61/m ² Rs = 52,257 = 00					

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) white washing of parapet walls -					
Qty = 88.00 m ² vide TMBP-64					
@ 16.03/m ²				Rs =	1090 = W
(12) Plv & laying Road marking in Flexible portion along					
Qty = 460.00 m ² vide TMBP-64					
@ 735.40/m ²				Rs =	3,38,284 = W
(13) maint. of Already planted of Tree -					
Qty = 125.00 Nos vide TMBP-64					
@ 561.00/No				Rs =	70,125 = W
Total Rs = 8,02,888 = W					
Less Below @ 10% (-) Rs = 80,289 = W					
Rs = 7,22,599 = W					
<u>AE</u> 10-7/2025 JE				<u>AE</u> 10/7/2025 AE	

Continuation