

1st ON A/c Bill

1

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of the work -	L-32 Balua Tetra				
	baba sthan To Kishunpura				
Name of Agency -	shailon construction				
Agreement NO -	142	SBD	MMGSY		
	(NDB BRICKS) of 2018-19				
Date of start :					
Date of completion :					
Date of Measurement :					
<u>MEASUREMENT</u>					
①	Providing and fixing of working bench marks pillars - - - as per tech. specification -				1 NO.
②	providing and fixing of Reference pillars --- as per tech. sp.				5 NOS.
③	clearing and grubbing Road Land - - - - as per tech. specification				
	2 x	10 x	30 x	3.5	= 2100.00 m

Continuation

5th Year maintenance Bill

69

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work = maintenance of Road					
from 1032 Balug Tekra Babu					
Asthana To Kiswafwa under					
mm614 (NDB)					
Agency = m/s Shailcon Const. Pvt. LTD					
Agg. No. = 142/SBD/mm614 (NDB) / 2018-19					
Date of Start = 15/02/2020					
Date of compln = 14/02/2024					
Actual Date of compln = 05/11/2020					
① Restoration of Rain cuts					
Berm with Soil --					
10 x 4.80m x 1.25 x 0.30 = 18.00m ³					
8 x 6.40m x 1.30 x 0.30 = 19.97m ³					
6 x 3.75m x 1.20 x 0.30 = 8.10m ³					
9 x 9.20m x 1.15 x 0.30 = 28.57m ³					
8 x 7.70m x 1.25 x 0.30 = 23.10m ³					
7 x 6.75m x 1.20 x 0.30 = 17.01m ³					
10 x 6.50m x 1.30 x 0.30 = 25.35m ³					
8 x 8.90m x 1.15 x 0.30 = 24.56m ³					
7 x 7.00m x 1.25 x 0.30 = 18.38m ³					
5 x 8.40m x 1.30 x 0.30 = 16.38m ³					
Qty = 199.42m ³					
② making up of Berms/					
Shoulder Stripping					

Continuation

Continuation

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
-: <u>Abstract of last</u> :-					
① Restoration of Rainwater					
Berm with Soil—					
Qty = 199.42 m ³ vide TMBP-69					
@ 378.26/m ³ Rs = 75.433 = w					
② making up of Berm/ Shoulder stripping Excess Soil—					
Qty = 426.54 m ² vide TMBP-70					
@ 58.17/m ² Rs = 24.812 = w					
③ Repair to pot holes filled 75mm WBM—					
Qty = 128.34 m ² vide TMBP-70					
@ 268.06/m ² Rs = 34.403 = w					
④ Patch Repair over pot holes m.s.s material.					
Qty = 128.34 m ² vide TMBP-70					
@ 262.61/m ² Rs = 33.703 = w					
⑤ Repair to pot holes mix seal surfacing using Bitumen—					
Qty = 128.34 m ² vide TMBP-71					
@ 289.53/m ² Rs = 37.158 = w					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty = 120.00 m ² vide TMBP-72 @ 735.40/m ²					88,248 = 17,664 = 15
(12) white washing of painted walls					
Qty = 68.00 m ² vide TMBP-72 @ 16.52/m ²					Rs = 1123 = 20
(13) main of Alkady planted of Trees					
Qty = 45.00 nos vide TMBP-72 @ 561.00/nos					Rs = 25,245 = 20
Total Rs = 3,89,477 = 20					
Less Below @ 10% (T) Rs = 38,948 = 20					
Rs = 3,50,529 = 20					
 15/10/25 AE  15/10/25 AE					

Continuation