

Scheme- 1111111111 (GENERAL)

Schedule XLV-Form No. 134

Name of Work- Baroda (Sitarapur) to Tarpur

EE ROAD CLD DIVISION

Chapra-1

AE ROAD CLD SUB-DIVISION

Block-Mamaji

Agency- Jik Emgicon

Measurement Book

No.-4164

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

1

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Bargja (Sitalpur)					
To Tajpur (mmgsu) RRSMP)					
Name of Agency:- J.K. Engicon Pvt. Ltd.					
Agreement No- 04/CMSP) 2024-2025					
Date of Commence as per Agr- 08/07/2025					
Date of completion as per Agr- 07/07/2026					
Date of Record measurement-13/07/2025					
<u>Record measurement</u>					
Clearing and grubbing					
Road land (By manual means) — do —					
2x	4x	30.0m	1.50m		=360.0m ²
2x	6x	30.0m	1.50m		=540.0m ²
2x	5x	30.0m	1.50m		=450.0m ²
2x	3x	30.0m	1.50m		=270.0m ²
2x	2x	30.0m	1.50m		=180.0m ²
2x	7x	30.0m	1.50m		=630.0m ²
2x	3x	30.0m	1.50m		=270.0m ²
2x	6x	30.0m	1.50m		=540.0m ²
2x	1x	30.0m	1.50m		=90.0m ²
2x	4x	30.0m	1.50m		=360.0m ²
2x	5x	30.0m	1.50m		=450.0m ²
2x	8x	30.0m	1.50m		=720.0m ²
2x	4x	30.0m	1.50m		=360.0m ²
Continuation (0.87g=5220.0m ²					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F		Rs 14,52,319=00
5. P/V, laying, spreading and compacting W.B.M. 6r3					
Qty = 129.223 m ³ , VTM BPN-17					
Qty = 85.96 m ³ , VTM BPN-21					
Total Qty = 215.183 m ³					
					@ Rs 4343.60/m ³ Rs 934669=00
6. P/V Cement Concrete pavement (M35) - - as					
Qty = 808.13 m ³ , VTM BPN-18					
Qty = 73.80 m ³ , VTM BPN-22					
Total Qty = 881.93 m ³					
					@ Rs 6586.67/m ³ Rs 5808982=00
7. P/V and applying primer coat with bitumen emulsion (SS-1) - as					
Qty = 2868.58 m ² , VTM BPN-24					
					@ Rs 55.02/m ² Rs 157829=00
8. P/V and applying tack coat with bitumen emulsion (RS-1) - do-as					
Qty = 11617.04 m ² , VTM BPN-26					
					@ Rs 18.92/m ² Rs 219794=00
9. P/V and laying semi dense bituminous concrete - - as					
Qty = 290.420 m ³ , VTM BPN-28					
					@ Rs 13266.37/m ³ Rs 3852899=00
					Continuation Rs 1,24,26,492=00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. f	13	1,24,28,492=00
Add G-S-T 18%			13(4)		22,36,769=00
Add L-C 1%			13(4)		1,24,285=00
Add S. fee					
Item (3/2) 1892-16m ³ x 1335-28 x 0-10			13		6670=00
Item (4/3) 331-81m ³ x 13794-62 x 0-10			13		26366=00
Item (5/4) 215-183m ³ x 13453-71 x 0-10			13		31281=00
Item (6/8) 881-93m ³ x 131085-22 x 0-10			13		95709=00
Item (9/1) 240-428m ³ x 13901-33 x 0-10			13		26176=00
					13 1,48,73,728=00
Less 7.86% ex for Agor			13(5)		1176935=00

					13 1,37,96,793=00
ded previous bill			13(-)		79,57,557=00
					Net 13 58,39,236=00

24/11/2025
J-E

(b) K. K. K. K. K.
24/11/25
A E

c & p
24/11/25
K