

LOST - Pursiga-Dhoraga TO EtChampur
Schedule XLV Form N.134.

P.W.D.

Sudesh Kumar Singh & Co Pvt Ltd.

PPSPF-24-25/Banke2/03

DIVISION

SUB DIVISION

MEASUREMENT BOOK

MB.No-2707 JK403-25/07

Name of Work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
Name of Work:-	LOS7 Punsriya-Dhoraiya To				
	Chakrapure (Trails-24)				
Agency:-	Sudesh Kumar Singh & Co.				
	Cont. Pvt Ltd.				
Agreement No -	02CMRD/2025.26				
Date of Work Start -	07/05/2025				
Date of Completion:-	06/05/2026				
</					

1/1 clearing and grubbing					
Road land do-do,					
$2 \times 6 \times 30M \times 1.00$					$= 360.00M^2$
$2 \times 6 \times 30M \times 1.00$					$= 360.00$
$2 \times 6 \times 30M \times 1.00$					$= 360.00$
$2 \times 6 \times 30M \times 1.00$					$= 360.00$
$2 \times 6 \times 30M \times 1.00$					$= 360.00$
$2 \times 6 \times 30M \times 1.00$					$= 360.00$
$2 \times 6 \times 30M \times 1.00$					$= 360.00$
$2 \times 6 \times 30M \times 1.00$					$= 360.00$
$2 \times 6 \times 30M \times 1.00$					$= 360.00$
$2 \times 6 \times 30M \times 1.00$					$= 360.00$
$2 \times 6 \times 30M \times 1.00$					$= 360.00$

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
11/35 P/V Pce M-20 Substructure.					
TMPSP- $\frac{9}{7}$ Qty =		18.68		m ³	
TMBP- $\frac{3}{7}$ Qty =		17.03		m ³	
Total =		35.71		m ³	
@ Rs 6156.53/m ³				= Rs.	219850.00

12/36 P/V and Laying Rec pipe 1000mm

TMPSP- $\frac{2}{6}$ Qty = 7.50 m.

@ Rs 7200.94/m = Rs. 54007.00

Total Rs 1976918.00

Add L. cess 1%

Rs 19769.00

Add S.P

Rs 22395.00

Rs 2019082.00

Add GST 18%

(+) Rs 363435.00

Rs 2382518

Less Below 0.25%

(-) 5956.00

Rs 2376561.00

PPD

21/10/25

(JE)

13/11/25
AE

CLP

13.11.25