

# Job on A/c Bill

1

Name of Work-  
 Situation of Work-  
 Agency by which work is executed-  
 Date of Measurement-  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars                     | Details of actual measurement |       |    |      | Contents of area        |
|---------------------------------|-------------------------------|-------|----|------|-------------------------|
|                                 | No.                           | L.    | B. | D.   |                         |
| Name of Work:-                  | Under                         |       |    |      | Harnaul Block           |
|                                 | Gosainmath-                   |       |    |      | Kolawa Path while       |
|                                 | Tsilokivigla                  |       |    |      | pleaded with pierced    |
|                                 | Khandha                       |       |    |      | Aaganwadi center        |
|                                 | Amr (tsila Kivigla)           |       |    |      | to under                |
|                                 | RRS MP(S)                     |       |    |      | at Block Harnaul        |
| Name of Agency:-                | M/S. Jayanand Prasad          |       |    |      |                         |
|                                 | Sinha & Comp.                 |       |    |      |                         |
| Agreement no:-                  | 06/MBD/2024-25                |       |    |      |                         |
| Package no:-                    | RRS MP/4-25/Harnaul/02        |       |    |      |                         |
| Date of work started:-          | 19/07/2025                    |       |    |      |                         |
| Date of completion:-            | 18/07/2026                    |       |    |      |                         |
| Date of measurement:-           | 01/09/2025                    |       |    |      |                         |
| Record entry dated:-            | 01/09/2025                    |       |    |      |                         |
|                                 | Measurement                   |       |    |      |                         |
| ① Clearing & grubbing road land |                               |       |    |      |                         |
| - do - do - E/I                 |                               |       |    |      |                         |
|                                 | 2X3X                          | 30.00 | X  | 1.00 | = 180.00 m <sup>2</sup> |
|                                 | 2X3X                          | 30.00 | X  | 1.00 | = 180.00 m <sup>2</sup> |
|                                 | 2X3X                          | 30.00 | X  | 1.00 | = 180.00 m <sup>2</sup> |
|                                 | 2X3X                          | 30.00 | X  | 1.00 | = 180.00 m <sup>2</sup> |
|                                 | 2X3X                          | 30.00 | X  | 1.00 | = 180.00 m <sup>2</sup> |
|                                 | 2X3X                          | 30.00 | X  | 1.00 | = 180.00 m <sup>2</sup> |
|                                 | 2X3X                          | 30.00 | X  | 1.00 | = 180.00 m <sup>2</sup> |

Continuation



| Particulars                                              | Details of actual measurement |    |     |          | Contents of area |
|----------------------------------------------------------|-------------------------------|----|-----|----------|------------------|
|                                                          | No.                           | L. | B.  | D.       |                  |
|                                                          |                               |    | B/f | — R/s    | 1,69,404=00      |
| ⑤ P/v laying, spreading and compacting Stone aggregate   |                               |    |     |          |                  |
| WBM grade-3                                              | do                            | do | do  | E/s      |                  |
| Qty=43.96m <sup>3</sup>                                  | Vide TMB Pg-04                |    |     |          |                  |
| @ Rs 3334.69                                             |                               |    |     | R/s      | 1,46,593=00      |
| ⑥ P/v & fixing 'Lono' of maintenance project             |                               |    |     |          |                  |
| —do—do—E/s                                               |                               |    |     |          |                  |
| Qty=2.00 nos                                             | Vide TMB Page-04              |    |     |          |                  |
| @ Rs 15555.35/Each                                       |                               |    |     | R/s      | 31,111=00        |
|                                                          |                               |    |     | R/s      | 347,108=00       |
| Add 1% Labour cess                                       |                               |    |     | R/s      | 3471=00          |
| Add Seigniorage fee                                      |                               |    |     | R/s      | 9672=00          |
|                                                          |                               |    |     | R/s      | 3,60,251=00      |
| Add 18% GST                                              |                               |    |     | R/s      | 64845=00         |
|                                                          |                               |    |     | R/s      | 4,25,096=00      |
| Less 0.01% as per govt.                                  |                               |    |     | R/s      | 43=00            |
|                                                          |                               |    |     | R/s      | 4,25,053=00      |
| (Rupees Four lakh twenty five thousand fifty three only) |                               |    |     |          |                  |
| Shruti                                                   |                               |    |     |          |                  |
| 10/09/2025                                               |                               |    |     | 10/09/25 | AE               |
| J-E                                                      |                               |    |     |          |                  |
| Taxable Amount                                           |                               |    |     |          | 360214=00        |
| GST 18%                                                  |                               |    |     |          | 64839=00         |
| Total                                                    |                               |    |     |          | 4250532=00       |

Continuation