

सिवाजी येववा सरेर हावेर हा नवावांग

सर्वेकर - अ.वा.नि.वा. कुंभार
सा.वा.नि.वा. २००३

Schedule XLV Form No. 134.

१२५१७८

EXECUTIVE ENGINEER
RURAL WORKS DEPARTMENT
WORKS DIVISION SIMAN-2

DIVISION

श्री राजेश मंगुल, सो ३१०

SUB-DIVISION

वि.वा.नि.वा.

Measurement Book

१२३५

2nd on file B.M.

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Simon spinning					
state highway to					
Nabalaganj					
Agency:- Awarth Kr. Shahi					
Agreement no - 28/CMBD of 2025-26					
D.O. Start - 16/09/2025					
D.O. Comp - 15/09/2026					
Date of entry - 12/11/2025					

①	cleaning and suby				
	Road land - do -				
	$2 \times 30 \times 10 \text{ m}$				$= 60 \text{ m}^2$
					$= 0.006 \text{ ha}$
②	Cont'n of subgrade				
	and shoulder -				
	$2 \times 7 \times 30 \times 1 \times 0.3 \text{ m}$				$= 126 \text{ m}^3$
	$2 \times 7 \times 30 \times 1 \times 0.3 \text{ m}$				$= 126 \text{ m}^3$
	$2 \times 1 \times 30 \times 1 \times 0.3 \text{ m}$				$= 18 \text{ m}^3$
					$= 270 \text{ m}^3$
③	Cont'n of 400-rimful				
	Concret Curbs -				
Profile	$12 \times 0.87 \times 1.25 \times 0.10$				$= 1.305 \text{ m}^3$
	$2 \times 30 \times 3.75 \times 0.10$				$= 22.50 \text{ m}^3$
external	$20 \times [7.50 + 3.75 + 3.75]$				
radius	3×0.10				$= 3.666 \text{ m}^3$

Continuation

$= 27.421 \text{ m}^3$

ABSTRACT OF COST

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) cleaning and smth road land - do - qty v. m. 3 P No (02) and (05) - 0.09 ha 0.09 ha @ 75360.38 22254.38/m					6782 6593
(2/2) Ctn of subgrade/ shoulder - do - qty v. m. 3 P No (05) 2700 m @ 244.59/m					660392
(3/17) Ctn of 400 reinforced concrete Centre - qty v. m. 3 P No (08)					
184.064 m @ 7495.12/m					13792142
(4/29) Plv and fixing low stone part - do - qty v. m. 3 P No (08) 2200 m @ 3072.57/m					61452
(5/20) Plv and fixing 200 in stone part - qty v. m. 3 P No (08) 800 m @ 816.77/m					16332
(6/21) Plv and fixing 600 equilateral brick - qty v. m. 3 P No (08) 2400 m @ 4188.84/m					1005322

Continuation

copy 15603452

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8/22) plv and fixing board					
Circular Board					
Qty in m ² B P No (08)					
12 nos @ 5529.62/sq					663552
(8/23) plv and fixing					
600 x 450 mm Rectangular					
Qty in m ² B P No (06)					
5 nos @ 4642.62/sq					232132
(9/24) Road marking on					
P.C. surface					
Qty in m ² B P No (06)					
70 m ² @ 887.99/sq					799192
(10/30) plv and fixing logo					
Board - 1					
Qty in m ² B P No (06/03)					
3 nos @ 15923.82/sq					477772
Total B					17776092
Add @ 1% L.C					177762
Add @ 5% S.F					221752
Add @ 18% Cont					3271612
Total					21447212
less @ 5.95% Ballast					1276112
Total					20171102
less previous paid R					13735962
net Rm					6435142

Approved
12/11/25
JC

Continuation