

MMGSY अर्थात Const. of Road from Braham
Tolg Paction to Dhanuk tolg

Schedule XLV-Form No. 134

Agreement No-193/SBD/MMGSY-21-22

Name of Agency:- Mangish Kumar

DIVISION

Const. Cost - 3870368:-

AREA

Maint. Cost - 186196:-

SUB-DIVISION

Total - 4056564:-

SICCT

MEASUREMENT BOOK

Date of Commence :- 06/01/2022

Date of Completion:- 05/10/2022

2575

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st ON A/C BILL					
N/w - Const. of Road from					
Brahman Tola Pachim					
to Dhanuk Tola in					
Sikti Block.					
Ag. No. - 193 / S B D / MMGSY-2021-22					
Agency - Manish Kumar					
Date of Commencement - 06.01.2022					
Date of Completion - 05.10.2022					
Date of Entry -					
1) P/v & fixing of working					
B.M. Pillars — do — E/I					
					— 0.500 km
2) P/v & fixing of reference					
pillars — do — E/I					
					— 0.500 km
3) Clearing & Grubbing of					
Road Land — do — E/I					
2 x 5 x 30.00 M x 3.50 M = 1050					
2 x 7 x 30.00 M x 3.50 M = 1470					
2 x 4 x 30.00 M x 3.50 M = 840					
2 x 1 x 20.00 M x 3.50 M = 140					
					3500.00 m ²
					÷ 10000 = 0.35 Ha

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
① P/V & fixing of working					
BM pillars - do - E/I					
0.500 KM Qty vide (P-1)					
@ ₹ 4428-77 - ₹ 2214-00					
② P/V & fixing of Reference					
pillars - do - E/I					
0.500 KM - Qty vide (P-1)					
@ ₹ 2043-00 - ₹ 1022-00					
③ Clearing & grubbing of					
Road Land - do - E/I					
0.35 Ha - Qty vide (P-1)					
@ ₹ 52970-33 - ₹ 18540-00					
④ Excavation of roadway -					
sol. (Box cutting) - do - E/I					
30.00 M ³ Qty vide (P-2)					
@ ₹ 75-57 - ₹ 2267-00					
⑤ Const. of Embankment with					
material obtained - do - E/I					
(1000m Lead)					
978.64 M ³ Qty vide (P-2)					
@ ₹ 190-57 - ₹ 186499-00					
⑥ Const. of Subgrade & earthen					
shoulders - do - E/I					
57.50 M ³ Qty vide (P-3)					
43.13 M ³ " " (P-4)					
100.63 M ³ @ ₹ 192-25 - ₹ 19346-00					

Continuation

Add S. Fee (P-4) - ₹	17,687=00
Total - ₹	1,24,29,21=00
Less 14.05% Below rate - ₹	17,46,30=00
	₹ 10,68,291=00

19.2.25
JG

E/Betonk	-	1079.27	m ³
----------	---	---------	----------------

stone egg. - 2 24.74 M³

SC. Material - 59.63 M³

Continuation

③ ~~10/10/10~~