

1st on A/c Bill

1

Name of work-
 Situation of work-
 Agency by which work is executed-
 Date of measurement-
 No. and date of agreement-
 (These four lines should)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work- Construction of road in					
Khesrahi P.A. Murgsi chak to Ravidas					
tala tak under R.W. division Mahua.					
Package No:- RRSMP/24-25/Mahua/04					
Agency:- M/S Dharamsheela Const					
truction And Company (Bst ID-					
609932) At- Flat No- 103 Block A					
Maa Jageshwari Tower Near-					
NMCH, Kankarbagh Main Road					
Dstt- Patna, Bihar, Pin- 800026					
Agreement No. - 08CMBD/RRSMP (					
(MMGSUX-Gen) 2025-26					
Date of Start:- 26-07-2025					
Date of Completion:- 25-07-2026					
Date of measurement:- 03/11/25					
(1/1) clearing & grubbing road land					
(By manual means) including uprooting					
wild vegetation do do as per Bc-2011					
	2x45x30x1.125				= 3037.50m ²
	2x1x10x1.125				= 22.50
					= 3060.00m ²
					= 0.306 Ha
					= 0.31 Ha
(2/2) Scarifying existing granular					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
Date of entry - 20/11/2025					
(1/1) clearing & grubbing road land including uprooting wild vegetation do-do as per TSC-201.1					
Qty. vide TMB P/1 Item-1					
0.31 Ha. @ Rs 73248.75/Ha - = Rs 22707.11					
(2/2) Scarifying the existing bituminous road surface to a depth of 50mm & disposal of scarified material do-do as per TSC-301.4.					
Qty. vide TMB P/2 Item-2					
45000m ² @ Rs 30.94/m ² - = Rs 13923.00					
(3/7) Construction of GSB Gr-II by providing well graded material spreading in uniform layers do-do as per TSC-401.					
Qty. vide TMB P/3 Item-3/2					
62.636m ³ @ Rs 2406.39/m ³ - = Rs 150757.96					
(4/8) Providing, laying, spreading & Compacting WBM Gr-II do-do as per TSC-405.					
Qty. vide TMB P/5 Item-(1/8)					
113.886m ³ @ Rs 4913.24/m ³ - = Rs 559549.25					
(5/14) Construction of un-reinforced RCC M35 grade over a prepared sub-base with 43 grade Cement					

Continuation

