

SATJORA PRITHVIVUS MUKHAYASADA
TO SEKWA8TOLA HOTE HUE PRITHV
PRIMARY SCHOOL-TAK

Schedule XLV Form No. 134
BIHAR P. W.D.

Executive Engineer
Rural Works Department
Works Division Marhaura

DIVISION

PA NA PUS

SUB-DIVISION

MB No. 1092


MEASUREMENT BOOK

RBEYBCKS (Jy)

2nd on A/C Bill

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. of Road from					
Safga Prithvipur mukhya					
Sadak To Sakwar to Kote hue					
Prithvipur Primary School tar.					
(mmbsuy-RRSMP-ben)					
Agency:- RBEYBCKR (JV)					
Agreement No:- 08/mmbsuy-RRSMP-ben/885					
2025-26					
Date of start:- 10/05/25					
Date of Compl:-					
Date of Entry:- 25/09/25					
1) Const. of granular Sub.					
Base by providing well					
graded material - do -					
$2 \times 6 \times 20.0 \times 0.375 \times 0.10 = 16.50$					
2) P/V, Laying Spreading &					
Compacting, WBM 4:1:3 - do -					
$2 \times 6 \times 20.0 \times 0.375 \times 0.10 = 12.375 \text{ m}^3$					
 25/09/25 JE					

Continuation

ABSTRACT OF COST

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Clearing & grubbing Road Land					
Qty = 0.1394 Hect (vide TMB, Pg-3)					
@ 73,248.75 Rs/Hect					Rs 10,211.50
2) Box Cutting & Encavation for Roadway in soil					
Qty = 28.88 m ³ (vide TMB, Pg-6)					
@ 95.97 Rs/m ³					Rs 2772.70
3) Const. of Embankment with approved material					
Qty = 17.33 m ³ (vide TMB, Pg-6)					
@ 75.45 Rs/m ³					Rs 1308.50
4) Const. of granular sub-base by P/A well graded material (1583.1m ²)					
Qty = 16.50 m ³ (vide TMB, Pg-5)					
@ 2789.57 Rs/m ³					Rs 46027.50
5) Providing, Laying, Spreading and Compacting Stone Agg. of specific size to (103m ² for-3)					
Qty = 12.375 m ³ (vide TMB, Pg-5)					
@ 5645.02 Rs/m ³					Rs 69857.50

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6) Const. of un-reinforcement					
Plein Cement Concrete					
Pavement (m ²)					
Qty = 301.72 m ³ (vide TMB, Pg-3)					
Qty = 260.245 m ³ (vide TMB, Pg-6)					
Total Qty = 561.965 m ³ Amt Qty = 559.24 m ³					
② 7396.13 Rs/m ³					Rs 41,36,212 = 0
					Total = 42,66,387 = 0
Add GST @ 18% (+)					= 7,67,950 = 0
Add L.C @ 1% (+)					= 42,664 = 0
Add S.F @ 10% (material) (+)					= 66,448 = 0
					Total = 51,43,449 = 0

less 3.11% A/A Agreement (-)					= 1,59,961 = 0
					Total = 49,83,488 = 0
less Previous ^{date} Payment (-)					= 26,19,496 = 0
					Total = 23,63,992 = 0

12/11/25
JE

Shamir
12/11/25