

GRAM BOHRA MANGRU CHOWK SE KHEMAN MAHTO
KE GHAR TO NAVSERJIT PRATHMIK SCHOOL

Schedule XLV-Form No. 134
RAMPUR BOHRA TALUK

RRSMP - 2025-26

MAITNIAR

DIVISION

JANDAIYA

SUB-DIVISION

Measurement Book

1296

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

the measurements relating to each work.					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>1st On A/c Bill</u>					
Name of work - Ram Bahra mangru					
Chowk De Kheman Matha ke ghan to Navberjit					
Prathmik School Rampur Bohra tek.					
Agency - Maruti Enterprises Rajipur					
Agg No - 03/RRSMP /C.M.B.D/2025-26					
Date of Starting - 14.07.25					
Date of completion - 13.07.26					
<u>Record entry</u>					
<u>Measurement I</u>					

① cleaning & grubbing

Road Lane do-all-complete:

1 x 2 x 90.45 x 1.125 (av) =	135 M ²
2 x 3 x 90.45 x 1.125 (av) =	202.5 M ²
2 x 2 x 90.45 x 1.125 (av) =	134.76 M ²
2 x 4 x 90.45 x 1.125 (av) =	276.0 M ²
2 x 1 x 20.15 x 1.123 (av) =	44.92 M ²
2 x 1 x 5.05 x 1.121 (av) =	11.21 M ²
	798.99 M ²
	total. 0.07983 M ²
	Bag 0.08 M ²

② Providing & fixing Laga

Board do-all-complete = 2 M².

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
(1/1) Cleaning & grubbing do-all-complete.					
Qty - 0.08 Ha vide T.M.B.P-1					
@ Rs. 75360.38/Ha					= Rs. 6029.5
(2/8) Providing & fixing Logo Board do-all-complete.					
Qty - 2 No. vide T.M.B.P-01					
@ Rs. 10341.07/each					= Rs. 20682.5
(3/3) Construction of P.O.C (MSS) do-all-complete.					
Qty - 181.507 m ³ vide T.M.B.P-2					
@ Rs. 7748.03/cum					= Rs. 1406322.0
Total =					Rs. 1433033.5
Add 1% L.C.I (+)					Rs. 14330.5
Add Signorage fee (+)					Rs. 19500.5
Total =					1466863.5
Add 18% C.S.T =					Rs. 264095.6
Total =					1730898.5
Less for 8.2% as per Agg (-)					Rs. 141934.5
Total =					Rs. 1588964.0
(A) 17/11/25 JE					
17/11/25 AE					

Continuation

Continuation