

134

DIVISION

Division

五

# MEASUREMENT BOOK

100

# Stn on A/C Bill

49

Sch. XLV—Form No. 134

| Particulars             | Details of actual measurement |    |    |    | Contents of area |
|-------------------------|-------------------------------|----|----|----|------------------|
|                         | No.                           | L. | B. | D. |                  |
| N/WL - Const of RCC     |                               |    |    |    |                  |
| Bridge at L56           |                               |    |    |    |                  |
| Rampur to belconli      |                               |    |    |    |                  |
| AT CH 3.30km            |                               |    |    |    |                  |
| Under NABARD            |                               |    |    |    |                  |
| Agency Ashish Kumar     |                               |    |    |    |                  |
| Gupta Arora             |                               |    |    |    |                  |
| Agreement NO. 36 CBD    |                               |    |    |    |                  |
| NABARD 2024-25          |                               |    |    |    |                  |
| D/S - 30.10.2024        |                               |    |    |    |                  |
| D/Completion 29.10.2025 |                               |    |    |    |                  |
| Construction of Cost    |                               |    |    |    |                  |
| 17577642.00             |                               |    |    |    |                  |

Actual date of Completion  
29.03.2025

measurement - NIL

Record Entry NIL

Ind 09.25  
FIS 58

Abstract of Cost

(1/2) E/W in excavation  
for structure.

280.35m<sup>3</sup> Qty TMB R-30/1

@ 427.09/m<sup>3</sup> R2 37598

(2/3) RCC Levelling

Course m<sup>2</sup> P-39

29.16m<sup>2</sup> @ 338.28/m<sup>2</sup> R2 3265.27

Continuation



## Sch. XLV-Form No. 134

| Particulars           | Details of actual measurement |    |    |         | Contents of area |
|-----------------------|-------------------------------|----|----|---------|------------------|
|                       | No.                           | L. | B. | D.      |                  |
| 30/31                 | Const <sup>n</sup> of WBM     |    |    |         |                  |
|                       | Const <sup>n</sup> for BT     |    |    |         |                  |
| 36.14 m <sup>2</sup>  | Qty TMBP                      |    |    | 11/30   |                  |
|                       | @ 502.02 Rs                   |    |    |         | 181460 =         |
| 31/32                 | prep and laying               |    |    |         |                  |
|                       | primer coat                   |    |    |         |                  |
|                       | SS-1                          |    |    | P-44/31 |                  |
| 481.88 m <sup>2</sup> | Qty TMBP                      |    |    | P-44/31 |                  |
|                       | @ 60.35 Rs                    |    |    |         | 29081 =          |
| 32/33                 | prep and laying               |    |    |         |                  |
|                       | track coat                    |    |    |         |                  |
|                       | (RS-1)                        |    |    | P-44/32 |                  |
| 481.88 m <sup>2</sup> | @ 20.60 Rs                    |    |    |         | 9927 =           |
| 33/34                 | prep, laying and              |    |    |         |                  |
|                       | rolling of close              |    |    |         |                  |
|                       | graded mss                    |    |    |         |                  |
|                       | SS-0                          |    |    | P-44/33 |                  |
| 481.88 m <sup>2</sup> | @ 266.01 Rs                   |    |    |         | 128185 =         |
| 34/35                 | prep and fixing               |    |    |         |                  |
|                       | 90mm equilateral              |    |    |         |                  |
|                       | 2-triangle                    |    |    | 45/34   |                  |
| 2 NOS                 | @ 2516.86 Rs                  |    |    |         | 5034 =           |
| 35/36                 | prep and fixing               |    |    |         |                  |
|                       | log of project                |    |    |         |                  |
| 1 NOS                 | Qty TMBP                      |    |    | P-45    |                  |
|                       | qty 35                        |    |    |         |                  |
|                       | @ 7500 Rs                     |    |    |         | 7500 =           |

Continuation

Scanned with OKEN Scanner