

संख्या १२५५५ की तारीख - ११.३.९८.३३५

आपका आभार की निधि: 21.05.2026

संस्कृत-संग्रह

# MEASUREMENT BOOK

माहिती प्राप्त झाल्याने 10.05.2025-20

# 2nd on A/c Bill

13

Schedule XLV—Form No. 134

| Particulars                                                                  | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                              | No.                           | L. | B. | D. |                  |
| N/W - Constr of RCC bridge in Rampur to belandhi at CH 14.00 km under NABARD |                               |    |    |    |                  |
| Agency Sanjay Kumar Jha Distric Sargol                                       |                               |    |    |    |                  |
| Agreement NO 05C BD 2025-26                                                  |                               |    |    |    |                  |
| Construction of Cost                                                         |                               |    |    |    |                  |
| R811025272=00                                                                |                               |    |    |    |                  |
| D/S - 22-05-2025                                                             |                               |    |    |    |                  |
| D/Completion 21-05-2026                                                      |                               |    |    |    |                  |
| for cost entry                                                               |                               |    |    |    |                  |

|       |                                           |                            |  |  |  |
|-------|-------------------------------------------|----------------------------|--|--|--|
| (1/6) | pro urephole in                           |                            |  |  |  |
|       | Abutment + R/Wall                         | 40 NOS                     |  |  |  |
| (2/8) | pro and laying filter media               |                            |  |  |  |
|       | $2 \times 7.5m \times 6m \times 2.623m$   | 23.60m <sup>3</sup>        |  |  |  |
|       | $4 \times 5.8m \times 6m \times 2.623m$   | 36.51m <sup>3</sup>        |  |  |  |
|       |                                           | 60.11m <sup>3</sup>        |  |  |  |
| (3/7) | Backfilling behind abutment & return wall |                            |  |  |  |
|       | $4 \times 3.3 \times 4.2m \times 2.67m$   | 118.02m <sup>3</sup>       |  |  |  |
|       | $2 \times 1.25m \times 7.5m \times 2.27m$ | 42.56m <sup>3</sup>        |  |  |  |
|       |                                           | 160.58m <sup>3</sup>       |  |  |  |
|       | Deduction (-)                             | 60.11m <sup>3</sup>        |  |  |  |
|       |                                           | <u>100.47m<sup>3</sup></u> |  |  |  |

Continuation



## Schedule XLV—Form No. 134

| Particulars                                                  | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                              | No.                           | L. | B. | D. |                  |
| 168.99 m <sup>3</sup> Qty + m <sup>3</sup> P-15/14           |                               |    |    |    |                  |
| @ 683.75                                                     |                               |    |    |    | Rs 115847.00     |
| (21/26) Dismantling of existing structure                    |                               |    |    |    |                  |
| 117.88 m <sup>3</sup> Qty + m <sup>3</sup> P-15/15           |                               |    |    |    |                  |
| @ 549.99                                                     |                               |    |    |    | Rs 76621.00      |
| (22/36) Proc and bring large project                         |                               |    |    |    |                  |
| 1 Nos Qty + m <sup>3</sup> P-10/10                           |                               |    |    |    |                  |
| @ 7500                                                       |                               |    |    |    | Rs 7500.00       |
| (23/37) Proc and bring of large of citizen information board |                               |    |    |    |                  |
| 1 Nos Qty + m <sup>3</sup> P-11/11                           |                               |    |    |    |                  |
| @ 9500                                                       |                               |    |    |    | Rs 9500.00       |

Rs 8808814.00

Add 18% GST 1585587.00

Add 1% L-Cess Rs 88088.00

Rs 10482489.00

Add S &amp; P 10% fee.

P-11 Rs 44910.00

Filler 60.11 m<sup>3</sup> @ 490.6 x 10% = 2949.00Base 130.47 m<sup>3</sup> @ 364.62 x 10% = 4757.00PCC m<sup>3</sup> 8.87 m<sup>3</sup> @ 949.18 x 10% = 842.00PCC m<sup>3</sup> 19.37 m<sup>3</sup> @ 818.35 x 10% = 1585.00PCC m<sup>3</sup> 13.80 m<sup>3</sup> @ 818.35 x 10% = 1129.00Soil 52.7 m<sup>3</sup> @ 33 x 10% = 1733.00

Cess 21.26 @ 800.12 x 10% = 1701.00

Total Rs 10542095.00

Continuation

