

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Repair of road from NH25 to Bhatna Harizanoli					
Scheme:- mmbsuy					
Agreement No:- 04/CMBD/mmbsuy/2025-26					
Agency:- m/s. Pawan R. Tiwari Construction J.V					
Date of Start:- 20/05/2025					
Date of Completion:- 19/05/2026					

Record entry

① construction of C.C (PCC) pavement m-3.5^{hr} concrete.
— as per specm.

3 X 30.00 X 3.75 X 0.100 =	33.75 m ³
2 X 30.00 (3.75 + 5.10 + 3.75) X 0.100	
3	= 25.2 m ³
10 X 30.00 X 3.75 X 0.100 =	112.5 m ³
3 X 30.00 X 3.75 X 0.100 =	33.75 m ³
1 X 10.00 X 3.75 X 0.100 =	3.75 m ³
	208.65 m ³
Limit Qty	208.31 m ³

Continuation

A.E

28/07/25

11025

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>material statement</u>					
Stone chips =		187.47	m ³		
Coarse sand =		99.74	m ³		
Rd. No. <u>28/07/25</u>					
A-E					

ABSTRACT

(1/1) clearing and grubbing
of road land-do
0.500 Hec. vide T.M.B.P. — (1)
@ Rs. 73248.75/Hec — Rs 36624.

(2/2) const. of Subgrade
& earthen shoulder-do-do-
1053.00 m³ vide T.M.B.P. — (5)
@ Rs 244.02/m³ — Rs 256953.00

(3/4) const. of USB hr II do-do-
96.78 m³ vide T.M.B.P. — (2)
@ Rs 2829.77/m³ — Rs 273284.00

Continuation

c/o - Rs 566861

