

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/R:- Madhomath to Bangal Khad.					
Scheme:- MMGSRY (RR&MP)					
Agency:- 17/5 Panwar & Tiwari					
Const. J.V.,					
Makandpur, P.O.-					
Sasamua, Gopalganj					
Ag. No. - 04/CMBD(MMSRY)/2025-26					
Date of start:- 20/05/2025					
Date of completion:- 19/05/26					
Actual dt. of completion					
— 20/08/2025					

Record

(1/39)

B/A in cm (1:3)
in parapet as
per specⁿ.

$$2 \times 2 \times 6.0m \times 0.40m \times 0.60m = 5.76m^3$$

(2/41)

Plastering with
cm (1:3) on B/A
B/A — as per specⁿ

$$4 \times 6.0m \times 0.60m = 14.40m^2$$

Continuation

27

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Clearing & grubbing road land; Qty vide TMB p-18 = 0.917 Ha @ Rs. 73248.75/Ha Rs. 67169/-					
② Const. of Sub-grade & e/shoulder; Qty. vide TMB p-18 p-18 = 2377.00 m³ p-26 = 95.14 m³ Total = 2472.14 m³ @ Rs. 244.02/m³ Rs. 603252/-					
③ Const. of G.S.B. Gr. 12; Qty. vide TMB p-18 = 231.67 m³ @ Rs. 2823.77/m³ Rs. 654183/-					
④ Const. of WBM Gr. 3; Qty. vide TMB p-18 = 246.88 m³ " p-23 = 5.32 m³ Total = 252.20 m³ @ Rs. 5644.52/m³ Rs. 1423568/-					

Continuation

Continuation