

1st ON A/C Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Repair of road from				
	LOS- Bairiya Pith Gujarath				
	To Tamulia.				
Scheme :-	RRSMP				
Agency :-	Raj-Jai Bhawani (JV)				
Agg. NO :-	13/RRSMP/25-26				
Date of Start:-	29/07/25				
Date of Completion:-	28/07/26.				
	<u>Record Entry</u>				
1.	prov. clearing and grubbing road land-do-				
	2x	9x	30.00x	1.00	= 540.00m ²
	2x	13x	30.00x	1.00	= 780.00m ²
	2x	6x	30.00x	1.00	= 360.00m ²
	2x	15x	30.00x	1.00	= 900.00m ²
	2x	5x	30.00x	1.00	= 300.00m ²
	2x	1x	10.00x	1.00	= 20.00m ²
					<u>2900.00m²</u>
	Qty = 2900				= 0.29 Hec.
	10000				
2.	prov. Scarifying exist-				
	ing Bituminous surface-do-				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4/533. Const. of G.S.B h-II do- 15.54m ³ uide T.m B P - (2) @RS. 2759.13/m ³ — RS. 42877.00					
5/539. pro. laying and Compacting wmm do- 226.125m ³ uide T.m B P - (3) @RS. 3494.98/m ³ — RS. 790302.00					
5/538. pro. laying and Compacting WBM h-III do- 10.55m ³ uide T.m B P - (4) @RS. 5023.83/m ³ — RS. 53001.00					
7/539. Const. of un-reinforced PCC m-35 do- 330.03m ³ uide T.m B P - (4) @RS. 7793.038/m ³ — RS. 2571936.00					
8/551. pro. and fixing of RRSMP Logo board do- 2 NOS. uide T.m B P - (2) @RS. 12549.91/each — RS. 25100.00 RS. 3712598.00					
Add L.C.B 1 % — RS. 37126.00					
Add S. fee — RS. 60372.00					
RS. 3810096.00					
Add GST 18% — RS. 685817.00					
RS. 4495913.00					
Total					
22/07/25					
J.E.					

Continuation

C98

24/09/18