

~~Daparkha Bichampur to Chatgaon (MMASYNDB)~~

NH 327 E Daparkha To Gadha Madhepura Sima

Schedule XLV-Form No. 134

App No. — 10/SBD/MMASYNDB/2022-24

Tiveniganj

DIVISION

Tiveniganj

SUB-DIVISION

MSNB-1088

MEASUREMENT BOOK

Kanchan Kumari.

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
- : Abstract of Cost :-					
1) Bonding and fixing B.M Pillar and Reference Pillars.					
Qty = 34 Nos. vide Pg-6					
@ 2871.40/Nos. Rs = 97628 = w					
2) Clearing and grubbing Road Land.					
Qty = 1.489 Hect vide Pg-6					
@ 72639.95/Hect Rs = 108161 = w					
3) Excavation for Roadway Box cutting.					
Qty = 398025 M ³ vide Pg-7					
@ 179.60/M ³ Rs = 71509 = w					
4/5) Const. of embankment from roadway soil					
Qty = 238.815 M ³ vide Pg-7					
@ 56.85/M ³ Rs = 13577 = w					
5/6) Const. of embankment lead upto 1000 m					
Qty = 724.54 M ³ vide Pg-17					
@ 250.79/M ³ Rs = 181707 = w					
6/7) Const. of embankment lead upto 100 m					
Qty = 2898.14 M ³ vide Pg-17					
@ 179.90/M ³ Rs = 521375 = w					

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
7/9+14) Const. of WSDM Wf					
Qty = 2572.145 m ³					
vide Pg - 7					
@ 3518.82/m ³ Rs = 9050915 = w					
8/10) Const. of WBM Wf					
Qty = 869.10 m ³ vide Pg - 18					
@ 4873.68/m ³ Rs = 4235715 = w					
9/27) Providing and fixing					
Logo of Project Bad.					
Qty = 2 Nos. vide Pg - 7					
@ 12619.77/Nos. Rs = 25240 = w					
Total = 14305827 = w					

Add	WST @ 18% =	2575049 = W
	LC @ 1% =	143058 = W
	S. Fee =	210492 = W
		= 17234426 = W
Less	Below @ 10% =	1723443 = W
		15510983 = W
Less	Per. A/c Paymt =	10172031 = W
		= 5338952 = W

~~15510983~~
04/10/25
5.11

~~10172031~~
04/10/25
A/c

Continuation