

Name of Road - Kuppital MMGSY Road To
Sikaria MMGSY Road via Aih
Talwar
Schedule XLV-Form No: 134

MMGSY-KAB
Angesh

DIVISION

- 3349 -

SUB-DIVISION

HEETA
ANJANI DEVI


MEASUREMENT BOOK

No - 3349 -

III RD & FINAL BILL

39

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction with					
maintenance of road from					
Kujatal mmb sy road to					
Sikariya mmb sy road via					
dih tal mustahazi					
Agency - Sant Anjani Devi					
Agreement No. 8/S BD/2024-25					
Agreement value (C) 9436,852=00					
(m) 8,04,419=00					
Date of Start 13/09/2024					
Date of Completion 12/03/2025					
Date of measurement - 4/10/2025					
- RECORD MEASUREMENT -					
Further measurement is					
- NIL -					
					
4/10/25 AE					

: ABSTRACT OF COST:-

Sch. XLV—Form No. 134

40

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① <u>Clearing & grubbing</u> <u>road land</u> — <u>ob</u> — <u>ob</u> <u>as per E.P.</u>					
Qty Vide T.M.B.P. 309 km 1					
2.588 Ha @ Rs 76926.08/Ha					Rs 19,9233=00
② <u>Reviding & fixing</u> <u>working benchmark</u> <u>pillar/reference pillar</u> <u>ob</u> — <u>ob</u> — <u>as per E.P.</u>					
Qty Vide T.M.B.P. 309 km 2					
i) Benchmark pillar 2 Nos					
@ Rs 5356.82 each					Rs 10,714=00
ii) Reference pillar 4 Nos					
@ Rs 2513.81 each					Rs 10,055=00
③ <u>Cutting of trees</u> <u>including cutting of</u> <u>trunks</u> — <u>ob</u> — <u>ob</u> <u>as per E.P.</u>					
Qty Vide T.M.B.P. 309 km 3					
i) Girth above 300 to 600 mm					
8 Nos @ Rs 362.67 each					Rs 2901=00
ii) Girth above 600 to 900 mm					
4 Nos @ Rs 631.45 each					Rs 2526=00
iii) Girth above 900 to 1800 mm					
2 Nos @ Rs 239.77 each					Rs 480=00
Continuation					Rs 7,1909=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24) 29	Reinforcing & fixing RCC NB 4860mm dia — do — do as per E/P				
Qty Vide TMBP-369	24				
5.00m @ Rs	3196.37/m				Rs 47946=00
(25) 30	Plastering of parapet of wall of HPC culvert — do — do as per E/P				
Qty Vide TMBP-369	25				
1.96m ² @ Rs	137.55/m ²				Rs 3433=00
(26) 31	Reinforcing & laying RCC NB 300mm dia pipe — do — do as per E/P				
Qty Vide TMBP-379	26				
50.00m @ Rs	1056.17/m				Rs 52809=00
Total					Rs 67,84987=00
Add 1% Labour cost					Rs 678502=00
Add 10% GST					Rs 1221298=00
Add S.F.					Rs 98289=00
					Rs 81,72424=00
Less 21.25% as per agreement					Rs 1761157=00
					Rs 64,11267=00
Less TMBP bill				(-)	Rs 53,45042=00
Vide TMBP-37					Rs 10,66225=00

Continuation
4/10/23 HB

4/10/23

Executive Engineer
Rural Works Department
Works Division, Jhansi Harpur