

RMD ROAD S'ARAIYA TO KUSWAHATA
Mangarjan K_r Singh
Shedule XLV Form No. 134.

ARERAH (MD) DIVISION

HARSIDING SUB-DIVISION

Measurement Book

743

3rd and Final bill

27

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Constn of road from Rwp road Sarya to Kuswaha Tola under Munsy					
Agency- Manoranjan Kumar Singh					
Agreement No- 20NDIB/SDB/2024-25					
Agreement value- 84,54,048/-					
Constn cost - 78,77,467/-					
Maint. cost - 576,581/-					
Date of Start - 18/02/2025					
Date of Completion - 17/02/2026					
Actual date of Completion -					
① Constn of un-reinforced Pcc Pavement					
1 x 10 x	5.25 + 3.75				$\times 0.160 = 7.20 m^3$
3 x 30 x	3.75				$\times 0.160 = 54.00 m^3$
2 x 30 x	3.75				$\times 0.160 = 36.00 m^3$
5 x 30 x	3.75				$\times 0.160 = 90 m^3$
1 x 30 x	3.75				$\times 0.160 = 18 m^3$
1 x 10 x	3.75				$\times 0.160 = 6 m^3$
Total					$= 211.20 m^3$
② P/U Prim Coat with emulsion (SS1)					
1 x 20 x	3.75 + 7.50				$= 112.50 m^2$
5 x 20 x	3.75				$= 562.50 m^2$
5 x 20 x	3.75				$= 562.50 m^2$
3 x 30 x	3.75				$= 337.50 m^2$
3 x 30 x	3.75				$= 337.50 m^2$
Continuation					$= 1012.50 m^2$

15/09/25
15-09-25

Scanned by CamScanner